

3 022770

15-207-1955 1.00 00

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO. 20050019-027

SE,SE,NE 1/4 Sec/Twp/Rge S.28-T.25S.-R.17E.

3295 feet from south section line

263 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License #

101

Lease/Well# WILLIAMS NO.8

County

~~ALLEN~~ WOODSON

Operator: STATE OF KANSAS Fee Fund

Well Total Depth 750' feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 750'

Address

Surface Casing: 8" Size Feet 20'

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: K-W OIL WELL SERVICE, INC.

Lic. # 3097

Address: 19450 FORD ROAD, CHANUTE, KANSAS 66720

Company to plug at: Hour: 1:00P.M. Day: 21 Month: 7 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 750' THAT

HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All Part

TECHNICIAN

None X

Operations Completed: Hour: 5:00P.M. Day: 21 Month: 7 2005

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 700'. CEMENT

WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT

SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8" ANNULUS

TO 575'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM

THE 8" SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT

WAS FILLED FROM SURFACE. 290 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION PT. NO.11) (THIS WELL WAS NO.8 ON THE LEASE MAP)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN

RECEIVED

AUG 02 2005

KCC WICHITA