

3 022795

15-207. 19576 0000

To:

API NUMBER CONTROL NO. 20050048-041

STATE CORPORATION COMMISSION

NW,SE,NW 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

Wichita State Office Bldg. - PLUGGING SECTION

3514 feet from south section line

130 S. Market, Room 2078

3319 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# MARTIN NO.5

Operator License #

101

County WOODSON

Operator: STATE OF KANSAS Fee Fund

Well Total Depth 1000' feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 1000'

Address

Surface Casing: 7" Size Feet 20'

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. # 6372

Address: BOX 386, RR4, CHANUTE, KANSAS 66720

Company to plug at: Hour: 9:00A.M. Day: 1 Month: 8 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1000' THAT

HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All X Part

TECHNICIAN

None

Operations Completed: Hour: 11:00A.M. Day: 1 Month: 8 2005

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 925'.

CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM

THE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO

THE 2" AND 7" ANNULUS TO 525'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL

CEMENT CIRCULATED FROM THE 7" SURFACE CASING AT SURFACE. THE 1" PIPE

WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

Remarks: (GPS SESSION PT. NO. 5) (THIS WELL WAS NO. 5 ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN

RECEIVED

AUG 12 2005

KCC WICHITA