

3 022849

15-207.19593.0000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO. 20050048-037

SE,NW,NW 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

4103 feet from south section line

4062 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License #

101

Lease/Well# MARTIN NO.1

County WOODSON

Operator: STATE OF KANSAS Fee Fund

Well Total Depth 1000' feet

Name & FEE FUND PLUGGING

Production Pipe: Size Feet

Address

Surface Casing: 10" Size Feet 20'

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. #

6372

Address: BOX 386, RR4, CHANUTE, KANSAS 66720

Company to plug at: Hour: 9:30A.M. Day: 31 Month: 8 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

620-432-2300

Were: VISIBLE AT SURFACE ON THIS WELL WAS 10" SURFACE CASING ONLY. NO

CASING WAS EVIDENT. THE PLUGGING PROPOSAL WAS TO DRILL OUT AS MUCH OF

THE WELL AS POSSIBLE AND CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL

OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent:

All

Part

TECHNICIAN

None

X

Operations Completed: Hour:

12:30P.M. Day:

31 Month:

8

2005

Actual Plugging Report:

THE WELL WAS DRILLED OUT TO 420'. AT THAT IRON WAS

ENCOUNTERED. THIS HALTED PROGRESS. 1" PIPE WAS RAN INTO THE WELL TO 420'.

CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE

SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS

FILLED FROM SURFACE. 175 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION PT. NO.01) (THIS WELL WAS NOT ILLUSTRATED ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:

RECEIVED

SEP 12 2005

KCC WICHITA

Clayton P. Titel
TECHNICIAN

B