

3 022841

15-20719600-0000

To:

API NUMBER CONTROL NO. 20050048-053

STATE CORPORATION COMMISSION

SE,SW,NW 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

Wichita State Office Bldg. - PLUGGING SECTION

3199 feet from south section line

130 S. Market, Room 2078

4291 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# MARTIN NO.11

Operator License #

101

County

WOODSON

Operator: STATE OF KANSAS FeeFund

Well Total Depth 1000' feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 1000'

Address

Surface Casing: 4 1/2" Size Feet 20'

AB oil well ☒ Gas Well ☐ SWD Well/ Input Well ☐ D & A ☐

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. #

6372

Address: BOX 386, RR4, CHANUTE, KANSAS 66720

Company to plug at: Hour: 9:30A.M. Day: 29 Month: 8 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

620-432-2300

Were: VISIBLE AT SURFACE ON THIS WELL WAS 2" CASING IN 4 1/2" SURFACE CASING.

EXCAVATION FAILED TO UNCOVER FURTHER CASINGS. THE PLUGGING PROPOSAL WAS
TO PERFORATE THE 2" CASING AND TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE
FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All ☐ Part ☐

TECHNICIAN

None ☐ X ☒

Operations Completed: Hour: 12:00P.M. Day: 29 Month: 8 2005

Actual Plugging Report: THE 2" CASING WAS PERFORATED AT 500' AND WAS

PERFORATED AT 200'. 1" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENT WAS

PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AND

FROM THE 2" AND 4 1/2" ANNULUS AT SURFACE. THE 1" PIPE WAS REMOVED.

DISPLACEMENT WAS FILLED FROM SURFACE. 145 SACKS OF CEMENT WERE PUMPED
INTO THIS WELL.

Remarks: (GPS SESSION PT. NO.17) (THIS WELL WAS NO.11 ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:


TECHNICIAN

RECEIVED
SEP 09 2005
KCC WICHITA

