

15-163-21662-00-00

STATE CORPORATION COMMISSION OF KANSAS, CONSERVATION DIVISION

PRODUCTIVITY TEST
BARREL TEST

Initial Test

OPERATOR Liberty Ent. Inc. LOCATION OF WELL: SW-NE-NE
LEASE Liebenau OF Sec. 19 T 7-S R 17-W
WELL NO. 5 COUNTY Rooks
FIELD Riffe PRODUCING FORMATION Arbuckle

PB-3308

Date taken Sept. 30-1982 Date effective _____

Well Depth 3320 Top Prod. Form 3225 Perfs 3230-40
Casing: Size 5 1/2 Wt. _____ Depth 3311 Acid _____
Tubing: Size 2 7/8 Depth of Perfs 3285 Gravity 24° @ 60°
Pump: Type Insert Bore 1 1/2

Well Status _____
STATUS BEFORE TEST: Pumping flowing, etc.

990' FNL
990' FEL

PRODUCED 24 HOURS
SHUT IN _____ HOURS

DURATION OF TEST _____ HOURS 17 MINUTES 15 SECONDS

GAUGES: WATER _____ INCHES _____ PERCENTAGE
OIL _____ INCHES 100 PERCENTAGE

GROSS FLUID PRODUCTION RATE (BARRELS PER DAY) 83.00

WATER PRODUCTION RATE (BARRELS PER DAY) _____

OIL PRODUCTION RATE (BARRELS PER DAY) 83 PRODUCTIVITY

STROKES PERMINUTE 5 1/2

LENGTH OF STROKE 64 INCHES

REGULAR PRODUCING SCHEDULE 24 HOURS PER DAY.

COMMENTS _____

STATE CORPORATION COMMISSION
RECEIVED
OCT 05 1982
CONSERVATION DIVISION
Wichita, Kansas

WITNESSES:

Paul F. Balthazor FOR STATE
Charley Farr FOR OPERATOR
FOR OFFSET