

15-163-21714-00-00

STATE CORPORATION COMMISSION OF KANSAS, CONSERVATION DIVISION

Initial Test

PRODUCTIVITY TEST
BARREL TEST

OPERATOR Liberty Ent. Inc. LOCATION OF WELL: NW-NE-NE
LEASE Lieberman OF Sec. 19 T 7-S R 17-W
WELL NO. 7 COUNTY Rooks
FIELD Riffe PRODUCING FORMATION Arbuckle

PB 3304 Date taken Oct 7-1982 Date effective _____
Well Depth 3325 Top Prod. Form 3245 Perfs 3246-54
Casing: Size 5 1/2 Wt. _____ Depth 3324 Acid _____
Tubing: Size 2 7/8 Depth of Perfs 3289 Gravity 24° @ 60°
Pump: Type Insert Bore 1 1/2

Well Status _____
STATUS BEFORE TEST: Pumping, flowing, etc.

330' FNL
990' FEL

PRODUCED 24 HOURS
SHUT IN _____ HOURS
DURATION OF TEST _____ HOURS 15 MINUTES 45 SECONDS

GAUGES: WATER _____ INCHES _____ PERCENTAGE
OIL _____ INCHES 100 PERCENTAGE

GROSS FLUID PRODUCTION RATE (BARRELS PER DAY) 91.50

WATER PRODUCTION RATE (BARRELS PER DAY) _____

OIL PRODUCTION RATE (BARRELS PER DAY) 92 PRODUCTIVITY

STROKES PERMINUTE 6

LENGTH OF STROKE 64 INCHES

REGULAR PRODUCING SCHEDULE 24 HOURS PER DAY.

COMMENTS _____

RECEIVED
STATE CORPORATION COMMISSION

OCT 12 1982

CONSERVATION DIVISION
Wichita, Kansas

WITNESSES:
Dale F. Baltazar FOR STATE
PLB FOR OPERATOR
FOR OFFSET