

3 022933

15-001-02041-00-00 ✓

To:
STATE CORPORATION COMMISSION
Wichita State Office Bldg. - PLUGGING SECTION
130 S. Market, Room 2078
Wichita, Kansas 67202

API NUMBER CONTROL NO. 20060001-006
SW,NE,NE 1/4 Sec/Twp/Rge S24-T.26S.-R.17E.
4007 feet from south section line
1222 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101
Operator: STATE OF KANSAS Fee Fund

Lease/Well# HAROLD WOLF NO. 10County ALLEN

Name & _____

Well Total Depth 900' feet

Address _____

Production Pipe: 2 " Size Feet 900'AB oil well X Gas Well _____ SWD Well/ Input Well _____Surface Casing: 10" Size Feet 20'

D & A _____

Other well as hereinafter indicated: _____

Plugging Contractor: KEPLEY WELL SERVICE,LLCLic. # 30670Address: 19245 FORD ROAD, CHANUTE, KANSAS 66720Company to plug at: Hour: 8:00A.M. Day: 25 Month: 10 2005Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 900' THATHAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TOCIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by: _____

CLAYTON P. TITEL

Plugging attended by Agent: All _____ Part _____

TECHNICIAN

None XOperations Completed: Hour: 12:00P.M. Day: 25 Month: 10 2005Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 830'.CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROMTHE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RANINTO THE 2" AND 10" ANNULUS TO 550'. CEMENT WAS PUMPED INTO THE 1"PIPE UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE.THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.385 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.**RECEIVED****NOV 14 2005****KCC WICHITA**Remarks: (GPS SESSION PT. NO.10) (NO OTHER WELL NO. IS AVAILABLE.)(If additional description is necessary, use BACK of this form.)I DID NOT observe this plugging.

Signed: _____

Clayton P. Titel
TECHNICIAN

Bm