

3 022963

15.207.19643000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO. 20050048-003

NW,NW,SE 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

2077 feet from south section line

2443 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101 100Operator: STATE OF KANSASName & FEE FUND PLUGGING

Address

AB oil well X Gas Well SWD Well/ Input Well Other well as hereinafter indicated: Plugging Contractor: SPLANE PULLING & ROUSTABOUT SERVICE

Lic. #

6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720Company to plug at: Hour: 9:00A.M. Day: 6 Month: 12 2005Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION

Phone:

620-432-2300Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1000' THAT HADBEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATEAS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITELPlugging attended by Agent: All Part

TECHNICIAN

None

XOperations Completed: Hour: 1:00P.M. Day: 6 Month: 12 2005Actual Plugging Report: 3/4" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENTWAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING ATSURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8" ANNULUSTO 550'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE8" SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WASFILLED FROM SURFACE. 176 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (GPS SESSION PT. NO.3) (THIS WELL WAS NO. 8 ON THE LEASE MAP.)(If additional description is necessary, use BACK of this form.)I DID NOT observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN

RECEIVED

DEC 09 2005

KCC WICHITA

Bm