

3 022964

15-207-19641-00-00

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO. 20050048-001

NW,NW,SE 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

3168 feet from south section line

591 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101-100Operator: STATE OF KANSAS Fee FundName & FEE FUND PLUGGING

Address _____

AB oil well X Gas Well _____ SWD Well/ Input Well _____

Other well as hereinafter indicated: _____

Plugging Contractor: SPLANE PULLING & ROUSTABOUT SERVICELic. # 6372Address: P.O. BOX 386, CHANUTE, KANSAS 66720Company to plug at: Hour: 9:00A.M. Day: _____ 5 Month: 12 2005Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSIONPhone: 620-432-2300Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1000' THAT HADBEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATEAS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All _____ Part _____

X

TECHNICIAN

None _____

Operations Completed: Hour: 2:00P.M. Day: _____ 5 Month: 12 2005Actual Plugging Report: 3/4" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENTWAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING ATSURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8" ANNULUSTO 550'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE8" SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WASFILLED FROM SURFACE. 175 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (GPS SESSION PT. NO.1) (THIS WELL WAS NO. 9 ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging

RECEIVED

DEC 09 2005 Signed:

KCC WICHITA


 TECHNICIAN

