

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-113-20-471-00-00
LEASE NAME Hazel M. Bandy
WELL NUMBER 1

TYPE OR PRINT
NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

2310 FSL
1980' FSL Ft. from South Line of Section
1980' FEL Ft. from East Line of Section

*KCC
BENT
2-21-06
KSDMS*

LEASE OPERATOR American Energies Corporation SPOT LOCATION C NW SE
ADDRESS 155 N Market, Suite 710 Section 27 Township 19 Range 1W
CITY, STATE, ZIP Wichita, KS 67202 County McPherson
PHONE # 316-263-5785 Date Well Completed 10/26/77
Character of Well Gas Date Plugging Commenced 1/31/06
(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Completed 2/6/06

The plugging proposal was approved on 2/6/06 (date)
by Virgil Clothier (KCC District Agent's Name)
Is ACO-1 Filed? On File with KCC If not, is well log attached? On file with KCC
Producing Formation(s) _____ Depth to Top _____ Bottom _____ T.D. _____
Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	250'	0'	8 5/8" 23#	152'	None
Production	Gas	Surface	3029'	4 1/2"	3029'	213'

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.

Pulled rods and tubing. Run 4 sx cement to 2860', pulled 6 jts. Ran 2 1/2" to 230', perforated at 450' and 250', pulled 2 1/2", ran 450' 2" spot 35 sx, pulled to 250' and cemented to surface.

Name of Plugging Contractor American Energies Corporation
Licence No. 5399
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)

STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) *Alan L. DeGood*
(Alan L. DeGood, President, American Energies Corporation)


(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 16th day of February 2006

Melinda S. Wooten
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4
Revised 12-92



RECEIVED
FEB 17 2006
KCC WICHITA

sm

AMERICAN ENERGIES CORP.
 P O BOX 516, 136 MAIN
 CANTON, KS. 67428

PULLING UNIT #1

PHONE: 620-628-4424 FAX: 620-628-4435

DATE JOB STARTED 1-30-06
 LEASE: Bandy
 COUNTY McPherson

DATE JOB COMPLETED: 1-31-06
 WELL # 1

Acidizing _____ Frac Well _____ Perforating Well _____
 Squeeze Job _____ Workover Plugging

WORK PERFORMED:
 (Please circle appropriate job)

Pump Change:
 New: _____ Rebuilt _____ Size of pump _____

Rod Part: Size & Type of Replacement _____
 Rod Break-Number of Jts. Down _____ Kind of Break _____

Tubing Failure:

Tubing leak-Number of Jts Down _____ Kind of Break _____ Size & Type of Replacement _____
 Replaced with New _____ or Used _____

Plugging Well: Please Complete Information

_____	Number of Sacks cement at _____	_____	feet	Type of Cement used: _____
_____	Number of Sacks cement at _____	_____	feet	Ticket number: _____
_____	Number of Sacks cement at _____	_____	feet	Cementing Company: _____
_____	Number of Sacks cement at _____	_____	feet	Date Plugging Completed: _____
_____	Total Number of Sacks of Cement _____	_____	feet	State Plugging Agent: _____

Description of Work Performed:

Moved in at 4:00 PM 1-30-06
rigged up shut down at 4:30 PM
unload rods on trailer from Bitkefer
Started at 8:00 AM on 1-31-06 pulled rods & tubing
rigged down and moved off at 2:00 PM went
unload rods at Jeller 2:00 to 3:00 PM

Wight

RECEIVED
 FEB 17 2006
 KCC WICHITA

Joins	Feet	Size	Pulled from Well:					Equipment	Joins	Feet	Size	Run In Well:															
								Packer																			
								Anchor																			
30	16	3/4	1 1/4	115.45	(153.93 x 75%)		Polished Rod																			None	
88		3/4					Rods																				
			2'	4'	6'	8'	10'	Rods																			
98	10	2"	cup 6' gas bottom hole pump					Red Subs				2'	4'	6'	8'	10'											
		2 1/2"	junk pipe -					Tubing																			
			2'	4'	6'	8'	10'	Tubing Subs				2'	4'	6'	8'	10'											
								Barrel																			
15	2 1/2							Mud Anchor																			

Services

Hours

Per Hour

Amount

Unit and Power Tools	8	150	\$ 1200
Road Time - Per hour			\$
Other Charges			\$
Swab Cups (M.T.)			\$ 4,056.103
Sales Tax			\$
Total Due			\$ 2,856.103

Signed Douglas Ward Date: 2-2-06

AMERICAN ENERGIES CORP.

PULLING UNIT #1

P.O BOX 516, 136 MAIN
CANTON, KS. 67428

PHONE: 620-628-4424 FAX: 620-628-4435

DATE JOB STARTED 2-3-06
LEASE: ~~McPherson~~ Bandy
COUNTY McPherson

DATE JOB COMPLETED: 2-6-06
WELL # 1

Acidizing _____ Frac Well _____ Perforating Well _____
Squeeze Job _____ Workover _____ Plugging

WORK PERFORMED:
(Please circle appropriate job)

Pump Change:
New: _____ Rebuilt _____ Size of pump _____

Rod Part: Size & Type of Replacement _____
Rod Break-Number of jts. Down _____ Kind of Break _____

Tubing Failure:

Tubing leak-Number of Jts Down _____ Kind of Break _____ Size & Type of Replacement _____
Replaced with New _____ or Used _____

Plugging Well: Please Complete Information

<u>35</u>	Number of Sacks cement at _____
<u>224</u>	Number of Sacks cement at _____
_____	Number of Sacks cement at _____
_____	Number of Sacks cement at _____
_____	Total Number of Sacks of Cement

<u>450</u>	feet
<u>250</u>	feet
_____	feet
_____	feet

Type of Cement used: 32 sack 10% sand
Ticket number: _____
Cementing Company: McPherson Concrete
Date Plugging Completed: 2-6-06
State Plugging Agent: Mike Wilson

Description of Work Performed:

Moved in rigged up at 8:00AM on 2-3-06 run 4 sacks cement to 2860' worked 4 1/2 parted at 213' pulled 6 joints shut down at 4:30PM

Started at 8:00AM run 2 1/2 to 230' perforated at 450' & 250' had trouble with perforating truck pulled 2 1/2 run 450' 2" spot 35 sacks pull to 250' cement to surface rigged down moved off at 4:00PM

RECEIVED

FEB 17 2006

KCC WICHITA

Joints	Feet	Size	Pulled from Well:	Equipment	Joints	Feet	Size	Run in Well:
				Packer				
				Anchor				
				Polished Rod				
				Rods				
				Rods				
			2' 4' 6' 8' 10'	Rod Subs			2' 4' 6' 8' 10'	
<u>6</u>	<u>213</u>	<u>4 1/2</u>	<u>casing used 379 FT</u>	Pump				<u>none</u>
			2' 4' 6' 8' 10'	Tubing				
			<u>213 X 30 = 6,390 FT =</u>	Tubing Subs			2' 4' 6' 8' 10'	
			<u>24,218.10</u>	Barrel				
				Mud Anchor				

Services

Hours

Per Hour

Amount

Unit and Power Tools	<u>16</u>	<u>150.00</u>	\$ <u>2,400.00</u>
Road Time - Per hour			\$ _____
Other Charges			\$ _____
Swab Cups	<u>W.T.</u>		\$ <u>24,218.10</u>
Sales Tax			\$ _____
Total Due			\$ <u>21,818.10</u>

Signed Douglas Ward Date: 2-9-06



McPHERSON CONCRETE PRODUCTS

1462 17TH AVENUE
McPHERSON, KS 67460 • (620) 241-1678



PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET
1	13:20	02/06/06	2-06		15	RUSS	51751

CUSTOMER	DELIVERY ADDRESS
AMERICAN ENERGY PO BOX 516 CANTON KS 67428 <i>Attn: Mindy</i>	56 HWY & 28TH-1/2 MI. SOUTH, WEST SIDE.

PURCHASE ORDER	SALES ORDER	TAX	CREDIT	BATCHMAN	SLUMP
		COUN	OK	TEMP. 40	BILL 4.0

LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
4.00	22SK/10% S	22 SACK SLURRY/10% SAND	8.00	8.00	95.00	380.00

Bandy *88 sacks*

5 MINUTES PER YARD UNLOADING TIME. \$60.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL	380.00
:	:	:	:	:	DISCOUNT	0.00

THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.	WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY. AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.	"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.	TAX	23.94	TOTAL	403.94	PREVIOUS TOTAL	403.94	GRAND TOTAL	807.88
---	---	--	-----	-------	-------	--------	----------------	--------	-------------	--------

Driver instructed to add _____ gal. water
Received Per order by: *Douglas*



McPHERSON CONCRETE PRODUCTS

1462 17TH AVENUE
McPHERSON, KS 67460 • (620) 241-1678



PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET
1	13:12	02/06/06	2-06		15	RUSS	51750

CUSTOMER	DELIVERY ADDRESS
AMERICAN ENERGY PO BOX 516 CANTON KS 67428	56 HWY & 28TH-1/2 MI. SOUTH, WEST SIDE.

PURCHASE ORDER	SALES ORDER	TAX	CREDIT	BATCHMAN	SLUMP
		COUN	OK	TEMP. 40	BILL 4.0

LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
4.00	22SK/10% S	22 SACK SLURRY/10% SAND	8.00	4.00	95.00	380.00

Bandy *176 sacks*

5 MINUTES PER YARD UNLOADING TIME. \$60.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL	380.00
:	:	:	:	:	DISCOUNT	0.00

THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.	WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY. AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.	"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.	TAX	23.94	TOTAL	403.94	PREVIOUS TOTAL	403.94	GRAND TOTAL	403.94
---	---	--	-----	-------	-------	--------	----------------	--------	-------------	--------

RECEIVED

FEB 17 2006

KCC WICHITA

McPHERSON COPY RIGHT • (620) 241-1678