

STATE OF KANSAS  
STATE CORPORATION COMMISSION  
200 Colorado Derby Building  
Wichita, Kansas 67202

WELL PLUGGING RECORD  
K.A.R.-82-3-117

API NUMBER 15-163-20779-00-00

LEASE NAME Schindler

TYPE OR PRINT  
NOTICE: Fill out completely  
and return to Cons. Div.  
office within 30 days.

WELL NUMBER 1

330 Ft. from S Section Line

2970 Ft. from E Section Line

SEC. 8 TWP. 8S RGE. 17 (X) or (W)

COUNTY Rooks

Date Well Completed 4-31-78

Plugging Commenced 11-15-88

Plugging Completed 11-15-88

LEASE OPERATOR S & M Oil

ADDRESS 205 N. Jefferson Plainville, Ks.

PHONE#(913) 434-7391 OPERATORS LICENSE NO. 8735

Character of Well Oil

(Oil, ~~Gas, Water, SWP, etc.~~)

The plugging proposal was approved on 11-15-88 (date)

by letter from Shari Feist - attached (KCC District Agent's Name).

Is ACO-1 filed? ? If not, is well log attached? Gamma Ray-Neutron

Producing Formation Arbuckle Depth to Top          Bottom          T.D.         

Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

Formation	Content	From	To	Size	Put in	Pulled out
Arbuckle	Dolomite&Shale	3281	3337	5 1/2"	3337	1853

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from          feet to          feet each set.  
Attached---Allied remarks on ticket #5474

RECEIVED  
STATE CORPORATION COMMISSION  
FEB 22, 1989  
CONSERVATION DIVISION  
Wichita, Kansas

(If additional description is necessary, see BACK of         )

Name of Plugging Contractor Allied Cementing

Address Russell Kansas

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: S & M Oil

STATE OF Kansas COUNTY OF Rooks, ss.

Steve Crawford

(Employee of Operator) or (Operator) of above-described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above-described well as filed that the same are true and correct, so help me God.

(Signature) Steve Crawford

(Address) Plainville, Ks. 67663

SUBSCRIBED AND SWORN TO before me this 21 day of February, 1989

My Comm. Expires Aug 30, 1990  
Randy L. Hutton  
State of Kansas  
Notary Public

15-163-20779-00-00

3-2627, Russell, Kansas  
316-793-5861, Great Bend, Kansas

Phone Plainville 913-434-2812  
Phone Ness City 913-798-3843

old

# ALLIED CEMENTING CO., INC. N° 5474

Home Office P. O. Box 31 Russell, Kansas 67665

Date	Sec.	Twp.	Range	Called Out	On Location	Job Start	Finish
11-15-88	8	8 <sup>s</sup>	17 <sup>w</sup>	7:00 A.M.	9:30 A.M.	10:45 A.M.	1:30 P.M.
Lease Schindler	Well No. 1	Location Plainville 7N 2 1/2 E 2N 1/2 NE		County	Rooks	State	Ks.

Contractor	<del>Be Tests</del> Crown Well Service
Type Job	P: A
Hole Size	7 7/8" T.D.
Csg.	5 1/2" Depth
Csg. Size	8 7/8" Depth
Drill Pipe	Depth
Tool	Depth
Cement Left in Csg.	Shoe Joint
Press Max.	800# Minimum
Meas Line	Displace
Perf.	

Owner	Same
To Allied Cementing Co., Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.	
Charge To	S: M O: I
Street	205 N. Jefferson
City	Plainville State Ks. 67663
The above was done to satisfaction and supervision of owner agent or contractor	
Purchase Order No.	
X	

RECEIVED  
STATE CORPORATION COMMISSION  
FEB 22 1989  
Feb 22 1989  
CONSERVATION DIVISION  
Wichita, Kansas

**EQUIPMENT**

No.	Cementer	Gary A. Don M.
Pumptrk 191	Helper	
No.	Cementer	Mike S.
Pumptrk	Helper	
Bulktrk #60	Driver	
Bulktrk	Driver	

<b>CEMENT</b>	
Amount Ordered	250 sks ATK + 5 sks hulls
Consisting of	250 sks ATK @ \$5.25/sk. = 1312.50
Poz. Mix	
Gel.	
Chloride	
Quickset	
Hulls - 5 sks @ 14.00/sk.	70.00
Sales Tax	
Handling 290 1/2/sk. (250 sks)	225.00
Mileage 203 1/2/sk./mi. (12 mi.)	90.00
Sub Total	1697.50
Total	
Floating Equipment	THANKS

**DEPTH of Job**

Reference #	Description	Amount
#10	Pumptruck plug	340.00
#14	mileage @ 1.00/mi.	12.00
	Sub Total	352.00
	Tax	
	Total	

Remarks: Down 8 7/8" csg. at 800# max pressure, mixed 5 sks hulls with 250 sks cement, & shut in at 500#