

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-113-20-410 -
LEASE NAME Diener
WELL NUMBER A#1

TYPE OR PRINT
NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

4290
560 Ft. from South
660 Ft. from North Line of Section
4950 Ft. from West Line of Section
East

LEASE OPERATOR American Energies Corporation SPOT LOCATION SW NW NW
ADDRESS 155 N Market, Suite 710 Section 36 Township 19 Range 1W
CITY, STATE, ZIP Wichita, KS 67202 County McPherson
PHONE # 316-263-5785
Character of Well (Oil, Gas, D&A, SWD, Input, Water Supply Well)
Date Well Completed 2/4/77
Date Plugging Commenced 2/23/06
Date Plugging Completed 2/24/06

KCC
Bern
3-9-06
RBDMS
CP 2/3
Dist II

The plugging proposal was approved on 2/24/06
by Mike Wilson (KCC District Agent's Name)

Is ACO-1 Filed? On file with KCC If not, is well log attached? On file
Producing Formation(s) Mississippian Depth to Top 2926 Bottom 2928 T.D. 2960
Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	215	0'	8 5/8" 23#	215'	None
Production	Saltwater	Surface	2959'	4 1/2"	2959'	1471.75'

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.

Tagged bottom with bailer at 2800', spot cement on top, rig up tong and casing equipment.
Picked pipe up out of slips. Put stretch in pipe. Run ripper in hole. Ripped pipe at 1471.75'. Pulled out 42 jts.
Ran 15 jts of 2 3/8" to 470'. Spotted 35 sx cement. Pulled out 5 jts and pumped cement from 270' to surface.

Name of Plugging Contractor American Energies Corporation
Licence No. 5399
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)


STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) Alan L. DeGood
(Alan L. DeGood, President, American Energies Corporation)

(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 7th day of March 2006



Melinda S. Wooten
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Bm

McPHERSON CONCRETE PRODUCTS

1462 17TH AVENUE
McPHERSON, KS 67460 • (620) 241-1678

*Minder
3 pages*



PLANT	TIME	DATE	ACCOUNT	WEATHER	TRUCK	DRIVER	TICKET
1	13:21	02/24/06	2500		15	RUSS	
CUSTOMER				DELIVERY ADDRESS			
AMERICAN ENERGY PO BOX 516 CANTON KS 67428				56 HWY & 29TH-1 N. SOUTH. DENNER LEASE <i>Diener A</i>			

RECEIVED
MAR 08 2006
KCC WICHITA

PURCHASE ORDER	SALES ORDER	TAX	CREDIT	TEMP.	BATCHMAN	SLUMP
		COUM	OK	95	STILL	4.0

LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
4.50	22SK/108S	22 SACK SLURRY/10% SAND	9.00	4.50	95.00	427.50
<i>4.50</i>	<i>22SK/10% S</i>					

5 MINUTES PER YARD UNLOADING TIME. \$80.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT
:	:	:	:	:

SUBTOTAL	427.50
DISCOUNT	0.00
TAX	26.93
TOTAL	454.43
PREVIOUS TOTAL	0.00
GRAND TOTAL	454.43

THESE MIXES HAVE BEEN DESIGNED TO A SET. CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.

WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY; AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.

"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.

Driver instructed to add _____ gal. water

Received Per order by: _____

MATERIAL	REQ'D	RAT'D	MIX	YOL	ADJ'Y	W/MST	AMERICAN ENERGY
SAND	949	520 LB	207	-3.0*	1.9	1.79*	DATE & TIME 02/24/06 13:25
CEMENT	4559	4640 LB	1034	-0.2	0.0		PLANT No: 1
FLY ASH	4553	4620 LB	1034	-0.7	0.0		BATCH No: 51999
WATER	493	499	6110.0	0.0	493.0		TRUCK 15 DRIVER: RUSK
							QUAN: 4.50YD MIX: 22SK/108S

SLUMP 4.0 in
 % HOT WATER 0
 WAT ADJUST 0.0 GL
 AGG ST 20
 AGG SF 0
 CEM ST* 35
 CEM FT 15
 HI ST BOX NONE

MANUAL 13:18

WAT IN TRK = 0.0 GL
 WAT TO ADD = 0.0 GL
 TOTAL WAT = 493.0 GL
 WAT/CEM = 0.2458

REQUIRED FOR CERTIFIED CONCRETE

Moist. Corr. FA _____ %; CA _____ %

Corrected Mass per Volume: kg/m³(lb/yd³)

FA _____ ; CA _____ ; Water _____

Certified Batcher _____ No. _____

RECEIVED

MAR 08 2006

KCC WICHITA

McPHERSON CONCRETE PRODUCTS

1462 17TH AVENUE
McPHERSON, KS 67460 • (620) 241-1678



PLANT	TIME	DATE	ACCOUNT	WEATHER	TRUCK	DRIVER	TICKET
	13:29	02/24/06	2-06		15	RUSS	62000

CUSTOMER AMERICAN ENERGY PO BOX 510 CANTON KS 67428				DELIVERY ADDRESS 56 HWY 9 29TH-1 MI. SOUTH. DENNER LEASE Diener 1A			
--	--	--	--	--	--	--	--

PURCHASE ORDER	SALES ORDER	TAX	CREDIT	BATCHMAN	SLUMP
		COUN	OK	BILL	4.0

LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
4.50	22SK/10* S	27 SACK SLURRY/10* SAND	9.00	9.00	96.00	427.50
4.50	22SK/10* S					

5 MINUTES PER YARD UNLOADING TIME \$80.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL	427.50
:	:	:	:	:	DISCOUNT	0.00
THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.					TAX	26.93
WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.					TOTAL	454.43
"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.					PREVIOUS TOTAL	454.43
Driver instructed to add _____ gal. water					GRAND TOTAL	908.86

Jonathan Ward

Received Per order by:

MATERIAL	REQ'D	MAY'06	MIX	TOI	W/LAY	W/M3	AMERICAN ENERGY
SAND	942	970	10	207	5.0%	1.9	DATE & TIME 02/24/06 13:32
CEMENT	485	4830	10	10.44	0.5	0.0	PLANT No: 1
FLY ASH	485	4840	10	10.34	0.7	0.0	BATCH No: 52000
WATER	498	498	0.1	0.0	0.1	493.0	DRIVER: RUSS
							QUAN 4.50 YD MIX: 22SK/10* S

SLUMP	4.0	10
% HOT WATER	0	
WAT ADJUST	0.0	6L
AGG ST	0	
AGG CF	0	
CEM ST	15	
CEM CF	15	
HT ST ADX	NONE	

WAT IN TRK = 0.0 GL
WAT TO ADD = 0.0 GL
TOTAL WAT = 494.9 GL
WAT/CEM = 0.445A

REQUIRED FOR CERTIFIED CONCRETE

Moist. Corr. FA _____ %; CA _____ %

Corrected Mass per Volume: kg/m³(lb/yd³)

FA _____ ; CA _____ ; Water _____

Certified Batcher

No.