

STATE OF KANSAS  
STATE CORPORATION COMMISSION  
130 S. Market, Room 2078  
Wichita, Kansas 67202

**Well Plugging Record**  
K.A.R. -82-3-117

API NUMBER 15-113-20-529 - 00-00  
LEASE NAME William M. Lovett  
WELL NUMBER 1

TYPE OR PRINT  
NOTICE: Fill out completely and return  
to Cons. Div. office within 30 days.

1320' Ft. from North Line of Section  
330' Ft. from East Line of Section

LEASE OPERATOR American Energies Corporation SPOT LOCATION E/2 E/2 NE  
ADDRESS 155 N Market, Suite 710 Section 22 Township 19 Range 1W  
CITY, STATE, ZIP Wichita, KS 67202 County McPherson  
PHONE # 316-263-5785 Date Well Completed 5/14/78  
Character of Well Gas well Date Plugging Commenced 2/28/06  
(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Completed 3/1/06

The plugging proposal was approved on 3/1/06 (date)  
by Greg Eves - State Plugging Agent (KCC District Agent's Name)  
Is ACO-1 Filed? On file with KCC If not, is well log attached? On file  
Producing Formation(s) Mississippian Depth to Top 2927 Bottom 2936 T.D. 2978  
Show depth and thickness of all water, oil and gas formations.

**OIL, GAS OR WATER RECORDS**

**CASING RECORD**

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	163'	0'	8 5/8" 23#	163'	None
Production	Saltwater	Surface	2970'	4 1/2"	2970'	668.10'

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from \_\_\_\_\_ feet to \_\_\_\_\_ feet each set.

Ran bailer to sand plug and hit at 2800'. Spotted 2 bailers of cement on top of sand. Rigged up casing equipment. Pulled slips and stretch pipe. Ran ripper. Ripped 4 1/2" casing at 668.10'. Pulled a total of 17 jts. Ran 15 jts 2 3/8", pumped 35 sx cement down hole. Pulled 5 jts and pumped cement from 250' to surface.

Name of Plugging Contractor American Energies Corporation  
Licence No. 5399  
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)


STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) *Alan L. DeGood*  
(Alan L. DeGood, President, American Energies Corporation)

(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 7th day of March 2006



*Melinda S. Wooten*  
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4  
Revised 12-92

RECEIVED  
MAR 08 2006  
KCC WICHITA

*ben*

AMERICAN ENERGIES CORP.

PULLING UNIT #1

P O BOX 516, 136 N MAIN  
CANTON, KS. 67428

PHONE: 620-628-4424 FAX: 620-628-4435

DATE JOB STARTED 2-28-06  
LEASE: Loveff  
COUNTY Mac

DATE JOB COMPLETED: 3-1-06 RECEIVED  
WELL # \_\_\_\_\_

Acidizing \_\_\_\_\_ Frac Well \_\_\_\_\_ Perforating Well \_\_\_\_\_  
Squeeze Job \_\_\_\_\_ Workover \_\_\_\_\_

MAR 08 2006  
KCC WICHITA

**WORK PERFORMED:**  
(Please circle appropriate job)

**Pump Change:**  
New: \_\_\_\_\_ Rebuilt \_\_\_\_\_ Size of pump \_\_\_\_\_

**Rod Part:** Size & Type of Replacement \_\_\_\_\_  
Rod Break-Number of Jts. Down \_\_\_\_\_ Kind of Break \_\_\_\_\_

**Tubing Failure:**  
Tubing leak-Number of Jts Down \_\_\_\_\_ Kind of Break \_\_\_\_\_ Size & Type of Replacement \_\_\_\_\_  
Replaced with New \_\_\_\_\_ or Used \_\_\_\_\_

**Plugging Well:** Please Complete Information

<u>35</u>	Number of Sacks cement at
<u>pump to surface</u>	Number of Sacks cement at
	Number of Sacks cement at
	Number of Sacks cement at
<u>13 yards</u>	Total Number of Sacks of Cement

<u>470</u>	feet
<u>250</u>	feet
	feet
	feet

Type of Cement used: \_\_\_\_\_  
Ticket number: \_\_\_\_\_  
Cementing Company: Mac. Concrete  
Date Plugging Completed: 3-1-06  
State Plugging Agent: Greg

Description of Work Performed:  
(2-28-06) Rig up. Run baylor to sand plug. Hit at 2800'. Spot 2 baylor's of cement on top of sand. Rig up casing equip. Pull slips & stretch pipe. Run riper. Ripped 4 1/2 casing at 68.10'. Pulled at total of 17 joints. Clean up mud & shut down.  
(3-1-06) Put casing equipment away & get ready to Plug. Ran 15 joint's of 2 3/8". Pump 35 sack's down hole. Pull 5 joint's & pump cement to surface. Pull out tubing & clean up. Rig down.

Equipment	Run In Well:
Packer	
Anchor	
Polished Rod	
Rods	
Rods	
Rod Subs	2' 4' 6' 8' 10'
Pump	
Tubing	
Tubing Subs	2' 4' 6' 8' 10'
Barrel	
Mud Anchor	

Services	Hours	Per Hour	Amount
Unit and Power Tools	<u>10 hrs</u>		\$
Road Time - Per hour			\$
Other Charges			\$
Swab Cups			\$
Sales Tax			\$
<b>Total Due</b>			\$

Signed Paul Potocnik Date: 3-3-06

RECEIVED



### McPHERSON CONCRETE PRODUCTS

MAR 08 2006

1462 17TH AVENUE

McPHERSON, KS 67460 • (620) 241-1678

KCC WICHITA



PLANT	TIME	DATE	ACCOUNT	WEATHER	TRUCK	DRIVER	TICKET
		03/01/06				RON	52038

CUSTOMER AMERICAN ENERGY PO BOX 516 CANTON KS 67428				DELIVERY ADDRESS 55 HWY & 28TH 5/8 MI. NORTH, WEST SIDE WM. LOVETT LEASE <i>Love It</i>			
--	--	--	--	--	--	--	--

PURCHASE ORDER	SALES ORDER	TAX COUN	CREDIT OK	TEMP. 65	BATCHMAN BILL	SLUMP 4.0
----------------	-------------	----------	-----------	----------	---------------	-----------

LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
4.00	22SK/10%	22 MACK SLURRY/10% SAND	13.00	13.00	101.00	404.00
<i>4.00</i>	<i>22SK10%</i>					

5 MINUTES PER YARD UNLOADING TIME. \$60.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL	DISCOUNT	TAX	TOTAL	PREVIOUS TOTAL	GRAND TOTAL
					404.00	0.00	25.45	429.45	966.26	1396.71

THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.

WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY; AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.

**"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.**

Driver instructed to add 0 gal. water  
 Received Per order by: *Douglas Wood*

MATERIAL	REQ'D	BAL'D	MIX	FOL	ACWAT	TEST	AMERICAN ENERGY
SAND	842	860	LB 207	2.1	1.2	1002*	DATE & TIME 03/01/06 10:47
CEMENT	4136	4170	LB 1034	0.6	0.0		PLANT No: J
FLY ASH	4133	4120	LB 1034	0.4	0.0		BATCH No: 52038 DROPS: 1
WATER	454	455	GL 114.0	0.2	455.0		TRUCK 16 DRIVER: RON
							QUAN 4.00YD MIX: 22SK/10%

SLUMP	4.0	in
% HOT WATER	0	
WAT ADJUST	0.0	GL
AGG ST	20	
AGG ET	0	
CCN ST*	40	
CCN ET	20	
HT ST ADX	NONE	

MANUAL 10:40	WAT IN TRK	=	30.0	GL
	WAT TO ADD	=	30.0	GL
	TOTAL WAT	=	456.7	GL
	WAT/CCM	=	0.46%	

#### REQUIRED FOR CERTIFIED CONCRETE

Moist. Corr. FA \_\_\_\_\_ %; CA \_\_\_\_\_ %

Corrected Mass per Volume: kg/m<sup>3</sup>(lb/yd<sup>3</sup>)

FA \_\_\_\_\_ ; CA \_\_\_\_\_ ; Water \_\_\_\_\_

\_\_\_\_\_  
 Certified Batcher No.