

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-113-21-017-00-00
LEASE NAME Bitikofer
WELL NUMBER 1

TYPE OR PRINT
NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

2310' FNL Ft. from North Line of Section
2310' FWL Ft. from West Line of Section

LEASE OPERATOR American Energies Corporation SPOT LOCATION SE SE NW
ADDRESS 155 N Market, Suite 710 Section 1 Township 20 Range 1W
CITY, STATE, ZIP Wichita, KS 67202 County McPherson
PHONE # 316-263-5785 Date Well Completed 10/12/82
Character of Well Gas Date Plugging Commenced 1/30/06
(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Completed 2/15/06

The plugging proposal was approved on 2/15/06 (date)
by Kansas Corporation Commission State Plugging Agent - Mike Wilson (KCC District Agent's Name)

Is ACO-1 Filed? Previously If not, is well log attached?
Producing Formation(s) Mississippian Depth to Top 2868 Bottom 2926 T.D. 2926
Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	215'	0'	8 5/8" 23#	215'	None
Production	Gas	Surface	2901'	5 1/2"	2901'	1088'

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.

Rigged up, pulled rods and tubing.

Rigged up and spotted 5 sacks of cement on bottom at 2800', Pulled out 34 jts of 5 1/2" casing, ran 15 jts 2" tubing. Plugged well with 33 sx Portland cement @ 470' and 198 sx @ 270', cemented to surface.

Name of Plugging Contractor American Energies Corporation
Licence No. 5399
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)


STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) [Signature]
(Alan L. DeGood, President, American Energies Corporation)

(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 23rd day of February 2006



[Signature]
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4
Revised 12-92

RECEIVED
FEB 24 2006
KCC WICHITA

[Handwritten mark]

AMERICAN ENERGIES CORP.
P O BOX 516, 136 MAIN
CANTON, KS. 67428

PULLING UNIT #1

PHONE: 620-628-4424 FAX: 620-628-4435

RECEIVED
FEB 24 2006

DATE JOB STARTED 1-29-06
LEASE: A Bitikofer
COUNTY McPherson

DATE JOB COMPLETED: 1-30-06
WELL # 1

KCC WICHITA

Acidizing _____ Frac Well _____ Perforating Well _____
Squeeze Job _____ Workover _____ Plugging

WORK PERFORMED:
(Please circle appropriate job)

Pump Change:
New: _____ Rebuilt _____ Size of pump _____

Rod Part: Size & Type of Replacement _____
Rod Break-Number of jts. Down _____ Kind of Break _____

Tubing Failure:

Tubing leak-Number of Jts Down _____ Kind of Break _____ Size & Type of Replacement _____
Replaced with New _____ or Used _____

Plugging Well: Please Complete Information

_____	Number of Sacks cement at _____	_____	feet	Type of Cement used: _____
_____	Number of Sacks cement at _____	_____	feet	Ticket number: _____
_____	Number of Sacks cement at _____	_____	feet	Cementing Company: _____
_____	Number of Sacks cement at _____	_____	feet	Date Plugging Completed: _____
_____	Total Number of Sacks of Cement _____	_____	feet	State Plugging Agent: _____

Description of Work Performed:

Moved in at 9:00AM pulled rods & tubing rigged down and moved off at 4:00PM

Moved in at 3:00PM on 1-29-06 couldn't pull rods shut down at 4:00PM

Started at 8:00AM found out it had on & off tool pulled rods pulled tubing rigged down and moved off at 4:00 PM

Maude Wilson

Joins	Feet	Size	Pulled from Well:					Equipment	Joins	Feet	Size	Run in Well:						
								Packer										
								Anchor										
114	16	3/4						Polished Rod										None
								Rods										
								Rods										
								Rod Subs				2'	4'	6'	8'	10'		
	12							Pump										
								Tubing										
		2"						Tubing Subs				2'	4'	6'	8'	10'		
								Barrel										
	14	2"						Mud Anchor										

Services	Hours	Per Hour	Amount
Unit and Power Tools	9	150	\$ 1,350
Road Time - Per hour			\$
Other Charges			\$
Swab Caps			\$
Sales Tax			\$
Total Due			\$

43' 1'
31'

Signed Douglas Wood Date: 2-2-06



1462 17TH AVENUE
McPHERSON, KS 67460 • (620) 241-1678

PLANT 1	TIME 13:34	DATE 02/15/06	ACCOUNT 2-06	WEATHER:	TRUCK 14	DRIVER RUSS	TICKET 51914
------------	---------------	------------------	-----------------	----------	-------------	----------------	-----------------

CUSTOMER AMERICAN ENERGY PO BOX 516 CANTON KS 67428	DELIVERY ADDRESS 56 HWY. & 29TH-2 1/2 MI. SOUTH, EAST SIDE. BITIKOFFER LEASE
--------------------------------------------------------------	---------------------------------------------------------------------------------------

PURCHASE ORDER	SALES ORDER	TAX COUN	CREDIT OK	TEMP. 40	BATCHMAN BILL	SLUMP 4.0
----------------	-------------	-------------	--------------	----------	------------------	--------------

LOAD QTY	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
9.00	22SK/10%S	22 SACK SLURRY/10% SAND	9.00	9.00	95.00	855.00

5 MINUTES PER YARD UNLOADING TIME, \$60.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT :	ARRIVE JOB SITE :	START DISCHARGE :	FINISH DISCHARGE :	ARRIVE PLANT :	SUBTOTAL 855.00
					DISCOUNT 0.00
					TAX 53.87
					TOTAL 908.87
					PREVIOUS TOTAL 0.00
					GRAND TOTAL 908.87

THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.

WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY. AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.

"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.

Driver instructed to add _____ gal. water

Received Per order by: *Douglas Ward*

*American Energy
Attn: Mindy
316-263-1851*

RECEIVED
FEB 24 2006
KCC WICHITA

McPHERSON CONCRETE PRODUCTS

1462 17TH AVENUE

McPHERSON, KS 67460 • (620) 241-1678

Ath Midy
2 pages



PLANT	TIME	DATE	ACCOUNT	WEATHER	TRUCK	DRIVER	TICKET
1	13:34	02/15/06	2-06		14	RUSS	51914
CUSTOMER				DELIVERY ADDRESS			
AMERICAN ENERGY PO BOX 515 CANTON KS 67428				55 HWY & 29TH-2 1/2 MI. SOUTH, EAST SIDE. BITIKOFFER LEASE			
PURCHASE ORDER	SALES ORDER	TAX	CREDIT	TEMP.	BATCHMAN	SLUMP	
		COUN	OK	40	BILL	4.0	
LOAD QTY	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT	
9.00	22SK/10% S	22 SACK SLURRY/10% SAND	9.00	9.00	\$5.00	\$55.00	

5 MINUTES PER YARD UNLOADING TIME \$90.00 PER HOUR DEMURRAGE CHARGE:

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT
13:34				

SUBTOTAL	855.00
DISCOUNT	0.00
TAX	53.87
TOTAL	908.87
PREVIOUS TOTAL	0.00
GRAND TOTAL	908.87

THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT/WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.

WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.

CAUTION SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.

Driver instructed to add gal. water

Received Per order by: *Douglas Ward*

MATERIAL	REQ	BAT	D	MIX	TOL	ADWAT	%ST
SAND	1908	1900	LB	207	-0.4	3.6	1.59*
CEMENT	9306	9290	LB	1034	-0.5	0.0	
FLY ASH	9306	9288	LB	1034	-0.2	0.0	
WATER	985	985	GL	110.0	0.1	985.0	

AMERICAN ENERGY
DATE & TIME 02/15/06 13:38
PLANT No: 1
BATCH NO: 51914 DROPS: 2
TRUCK 14 DRIVER: RUSS
QUAN 9.00YD MIX: 22SK/10%

Bitikoffer #1
5071

SLUMP 4.0 in
* HOT WATER 0
WAT ADJUST 0.0 GL
AGG ST 20
AGG ET 0
CEM ST 15
CEM ET 15
HI ST ADX NONE

MANUAL 13:25

WAT IN TAK = 10.0 GL
WAT TO ADD = 0.0 GL
TOTAL WAT = 985.6 GL
WAT/CEM = 0.418A

REQUIRED FOR CERTIFIED CONCRETE

Moist. Con. FA _____ % CA _____ %

Corrected Mass per Volume: kg/m³ (lb/yd³)

FA _____ CA _____ Water _____

Certified Batcher _____ No. _____

RECEIVED
FEB 24 2006

KCC WICHITA