

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-113-20496 -00-00
LEASE NAME Ratzlaff
WELL NUMBER 1

TYPE OR PRINT
NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

1980' 2006 Ft. from South Line of Section
1980' 2077 Ft. from East Line of Section
KCC 3-21-06 per GPS.

LEASE OPERATOR American Energies Corporation #5399
ADDRESS 155 N Market, Suite 710
CITY, STATE, ZIP Wichita, KS 67202
PHONE # 316-263-5785
Character of Well Gas

SPOT LOCATION NW-SE SENEUWSE
Section 35 Township 19S Range 1W
County McPherson
Date Well Completed 6/2/78
Date Plugging Commenced 3/2/2006
Date Plugging Completed 3/3/2006 (date)

The plugging proposal was approved on 3/3/06
by Greg Eves, State Plugging Agent (KCC District Agent's Name)
Is ACO-1 Filed? On record with KCC If not, is well log attached? On file with KCC
Producing Formation(s) Mississippi Depth to Top 2911 Bottom 2918 T.D. 2950
Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	224'	0'	8 5/8" 23#	224'	None
Production	Gas	Surface	2948'	4 1/2"	2948'	14 jts

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.
Rigged up and ran bailer to bottom. Hit sand plug @ 2800', spotted 2 bailers of cement on bottom. Pulled casing Put jacks on and stretched 4 1/2" pipe. Set up ripper and ran in hole, ripped pupe. Pulled out 14 jts of 4 1/2" production casing. Rig down casing equipment and ran 2 3/8" tubing to plug well. Put 35 sx cement at 370'. Pulled 5 jts and cemented to surface. Pulled out tubing.

Name of Plugging Contractor American Energies Corporation
Licence No. 5399
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)


STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) Alan L. DeGood
(Alan L. DeGood, President, American Energies Corporation)

(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 16th day of March 2006



Melinda S. Wooten
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4
Revised 12-92

RECEIVED
MAR 21 2006
KCC WICHITA

PAM

AMERICAN ENERGIES CORP.
P O BOX 516, 136 N MAIN
CANTON, KS. 67428

PULLING UNIT #1

PHONE: 620-628-4424 FAX: 620-628-4435

DATE JOB STARTED 2-27-06
LEASE: Martin Ratzel Laff
COUNTY MAC

DATE JOB COMPLETED: 2-27-06
WELL # _____

WORK PERFORMED:
(Please circle appropriate job)

Acidizing _____ Frac Well _____ Perforating Well _____
Squeeze Job _____ Workover _____

Pump Change:
New: _____ Rebuilt _____ Size of pump _____

Rod Part: Size & Type of Replacement _____
Rod Break-Number of jts. Down _____ Kind of Break _____

Tubing Failure:
Tubing leak-Number of Jts Down _____ Kind of Break _____ Size & Type of Replacement _____
Replaced with New _____ or Used _____

Plugging Well: Please Complete Information
Number of Sacks cement at _____
Number of Sacks cement at _____
Number of Sacks cement at _____
Number of Sacks cement at _____
Total Number of Sacks of Cement _____

_____ feet Type of Cement used: _____
_____ feet Ticket number: _____
_____ feet Cementing Company: _____
_____ feet Date Plugging Completed: _____
_____ feet State Plugging Agent: _____

Description of Work Performed:

Rig up. lay all rods down in singles. Lay out all the tubing. Hand the equipment to Leffler yard. Rig down. Sand off bottom with 100 gal's of sand & chase with 20 barrel of water.

Joins	Feet	Size	Pulled from Well:				Equipment	Run In Well:					
							Packer						
							Anchor						
1	16'	1 1/2"					Polished Rod						
115		3/4"					Rods						
							Rods						
4		3/4"	2'-2'	4'-1'	6'	8'-1'	10'	Rod Subs	2'	4'	6'	8'	10'
1		2 X 1 1/2 X 8'						Pump					
92		2 1/8"						Tubing					
1		1 3/8"	2'	4'	6'	1-8'	10'	Tubing Subs	2'	4'	6'	8'	10'
								Barrel					
1	12'	2 1/8"						Mud Anchor					

Services Hours Per Hour Amount

Unit and Power Tools	6 hrs		\$
Road Time - Per hour			\$
Other Charges			\$
Swab Cups			\$

Signed Paul Potocnik Date: 3-3-06

Sales Tax _____
Total Due _____

RECEIVED
MAR 21 2006

KCC WICHITA

AMERICAN ENERGIES CORP.

P O BOX 516, 136 N MAIN

CANTON, KS. 67428

PULLING UNIT #1

PHONE: 620-628-4424 FAX: 620-628-4435

DATE JOB STARTED 3-2-06

DATE JOB COMPLETED: 3-3-06

LEASE: Martin Ratzlaff

WELL # _____

COUNTY Mac

WORK PERFORMED:
(Please circle appropriate job)

Acidizing Frac Well Perforating Well
Squeeze Job Workover

Pump Change:

New: _____ Rebuilt _____ Size of pump _____

Rod Part: Size & Type of Replacement _____

Rod Break-Number of Jts. Down _____ Kind of Break _____

Tubing Failure:

Tubing leak-Number of Jts Down _____ Kind of Break _____ Size & Type of Replacement _____

Replaced with New _____ or Used _____

Plugging Well:

Please Complete Information

<u>35</u>	Number of Sacks cement at
<u>Pump to surface</u>	Number of Sacks cement at
	Number of Sacks cement at
<u>9 yds</u>	Total Number of Sacks of Cement

<u>470</u>	feet
<u>250</u>	feet
	feet
	feet

Type of Cement used: _____
Ticket number: _____
Cementing Company: MORE CONCRETE
Date Plugging Completed: 3-3-06
State Plugging Agent: Greg

Description of Work Performed:

(3-2-06) Rig up & run baylor to bottom. Hit sand plug at 2800'. Spot 2 bayers of cement on bottom. Pull casing slips. Put 300's on & stretch 4 1/2 pipe. Set up ripper & run in hole. Rip pipe. Pull out 14 joints of 4 1/2. Rig down casing equipment & run 2 3/8 tubing to plug well. Put 35 sack of cement at 470'. Pull 5 joints of cement to surface. Pull out tubing. Clean up. Rig down.

Equipment	Run in Well:
Packer	
Anchor	
Polished Rod	
Rods	
Rods	
Rod Subs	2' 4' 6' 8' 10'
Pump	
Tubing	
Tubing Subs	2' 4' 6' 8' 10'
Barrel	
Mud Anchor	

Services

Hours

Per Hour

Amount



Unit and Power Tools	<u>11 hrs</u>	<u>150</u>	\$ <u>1,650</u>
Road Time - Per hour			\$
Other Charges			\$
Swab Cups			\$
Sales Tax			\$
Total Due			\$



Signed Paul Potocnik Date: 3-3-06

RECEIVED

MAR 21 2006

KCC WICHITA

		McPHERSON CONCRETE PRODUCTS				1462 17TH AVENUE		MAR 15 2006							
1462 17TH AVENUE		McPHERSON, KS 67460 • (620) 241-1678													
PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET								
1	09:58	03/03/06	2-06		15	RUSS	52091								
CUSTOMER					DELIVERY ADDRESS										
AMERICAN ENERGY PO BOX 516 CANTON KS 67428					28TH & IRONHORSE-1/2 MI.EAST, NORTH SIDE. RATZLAFF LEASE										
PURCHASE ORDER		SALES ORDER		TAX COUN	CREDIT OK	TEMP. 50	BATCHMAN BILL		SLUMP 4.0						
LOAD QTY	PRODUCT	DESCRIPTION		ORDERED	DELIVERED	UNIT PRICE	AMOUNT								
4.50	22SK/10%S	22 SACK SLURRY/10% SAND		9.00	4.50	101.00	454.50								
5 MINUTES PER YARD UNLOADING TIME. \$80.00 PER HOUR DEMURRAGE CHARGE.															
LEAVE PLANT		ARRIVE JOB SITE		START DISCHARGE		FINISH DISCHARGE		ARRIVE PLANT		SUBTOTAL					
:		:		:		:		:		454.50					
THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.					WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY. AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.					"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.		DISCOUNT			
												:		0.00	
												TAX		28.63	
												TOTAL		483.13	
												PREVIOUS TOTAL		483.13	
GRAND TOTAL		483.13													
Driver instructed to add _____ gal. water				Received Per order by: _____											

		McPHERSON CONCRETE PRODUCTS				1462 17TH AVENUE		MAR 15 2006							
1462 17TH AVENUE		McPHERSON, KS 67460 • (620) 241-1678													
PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET								
1	10:07	03/03/06	2-06		15	RUSS	52092								
CUSTOMER					DELIVERY ADDRESS										
AMERICAN ENERGY PO BOX 516 CANTON KS 67428					28TH & IRONHORSE-1/2 MI.EAST, NORTH SIDE. RATZLAFF LEASE										
PURCHASE ORDER		SALES ORDER		TAX COUN	CREDIT OK	TEMP. 50	BATCHMAN BILL		SLUMP 4.0						
LOAD QTY	PRODUCT	DESCRIPTION		ORDERED	DELIVERED	UNIT PRICE	AMOUNT								
4.50	22SK/10%S	22 SACK SLURRY/10% SAND		9.00	9.00	101.00	454.50								
5 MINUTES PER YARD UNLOADING TIME. \$80.00 PER HOUR DEMURRAGE CHARGE.															
LEAVE PLANT		ARRIVE JOB SITE		START DISCHARGE		FINISH DISCHARGE		ARRIVE PLANT		SUBTOTAL					
:		:		:		:		:		454.50					
THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.					WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY. AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.					"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.		DISCOUNT			
												:		0.00	
												TAX		28.63	
												TOTAL		483.13	
												PREVIOUS TOTAL		483.13	
GRAND TOTAL		966.26													

RECEIVED
MAR 21 2006
KCC WICHITA