11-1 4-032103 15-163-01811-00-00 TO: 1 API Number: 15- - 1956 STATE CORPORATION COMMISSION <u>S2 S2 NW</u> /4 SEC. <u>05</u>, <u>08</u>, <u>17</u> W CONSERVATION DIVISION - PLUGGING 130 SOUTH MARKET, SUITE 2078 2970 \_\_\_\_\_ feet from S section line WICHITA, KANSAS 67202 3960 \_\_\_\_ feet from E section line Lease: Frank Well # 2 Operator license# 5363 Operator: Berexco, Inc. County: Rooks Address: \_\_\_\_\_ P.O. Box 723 Well total depth 3281 feet Conductor Pipe: 0 inch @ 0 feet Hays, Kansas 67601 Surface pipe 8 5/8 Inch @ 100 feet Aband. oil well\_x\_, Gas well\_\_\_\_, Input well\_\_\_\_, SWD\_\_\_\_, D & A\_\_\_\_ Plugging contractor: Allied Cement Company License# -Address: Russell, Kansas 67665 Company to plug at: Hour: P.M. Day: 1 Month: November Year: 1995 Plugging proposal received from: Curtis Gabel Company: Berexco, Inc. Phone: 913-628-6101 Were: \_\_\_\_\_Order 300 sxs 60/40 pozmix - 10% gel - 500# hulls. Allied Cement Company. Order work string of tubing. Plugging Proposal Received by: Carl Goodrow Plugging operations attended by agent? All[ ], Part[ X ], None[ ] Completed: Hour: 6:00 P.M., Day: 1 , Month: November , Year: 1995 Actual plugging report: 8 5/8" set at 100' cwc with N/A sxs. 5 1/2" set at 3278' with N/A sxs. Squeezed at 770' with 150 sxs - 905' with 150 sxs - 2470' with 150 sxs. Ran tubing to 3100'. Displaced 100 sxs cement blend with 300# hulls. Pulled tubing to 1600'. Displaced to surface with 100 sxs cement blend with 150# hulls mixed in. Pulled tubing. Tied onto 5 1/2" casing. Squeezed with 50 sxs cement blend for total of 250 sxs. to Max. P.S.I. 500#. Close in P.S.I. 200#. Squeezed 8 5/8" with 50 sxs cement blend to Max. P.S.I. 300# Close in P.S.I. 100#. Plug complete. Remarks: Condition of casing(in hole): GOOD \_\_\_\_BAD Anhy.plug: YES Bottom plug(in place): YES\_\_\_\_, CALC\_\_\_, NO\_\_\_ Dakota plug: YES NO Plugged through TUBING\_\_\_\_, CASING\_\_\_\_. Elevation:\_\_\_\_\_\_ WICH, A KS

I did no [ ] observe the plugging.

Carl Hoodrow (agent)

Form CP-2/3