

3 022971

15-207-01617-00-00

To:

API NUMBER CONTROL NO. 20050048-015

STATE CORPORATION COMMISSION

SE SE,NW,SE 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

Wichita State Office Bldg. - PLUGGING SECTION

1372 feet from south section line

130 S. Market, Room 2078

1390 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# JOHNSON NO.4-I

Operator License # 100101

County WOODSON

Operator: STATE OF KANSAS

Well Total Depth 1000' feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 1000'

Address

Surface Casing: 6" Size Feet 20'

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING & ROUSTABOUT SERVICE

Lic. # 6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour: 10:00A.M. Day: 6 Month: 12 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1000' THAT HAD

BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE

AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by: CLAYTON P. TITEL

Plugging attended by Agent: All Part X None TECHNICIAN

Operations Completed: Hour: 2:00P.M. Day: 19 Month: 12 2005

Actual Plugging Report: 3/4" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENT

WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT

SURFACE. THE 3/4" PIPE WAS REMOVED. 3/4" PIPE WAS RAN INTO THE 2" AND 6" ANNULUS

TO 275'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE

6" SURFACE CASING AT SURFACE. THE 3/4" PIPE WAS REMOVED. DISPLACEMENT WAS

FILLED FROM SURFACE. 65 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

RECEIVED

Remarks: (GPS SESSION PT. NO.15) (THIS WELL WAS NO. 4-I ON THE LEASE MAP.)

JAN 03 2006

(If additional description is necessary, use BACK of this form.)

KCC WICHITA

I DID observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN

PRT