15-207-01422-00-00

10:		API NUMBER	CONTROL	NO. 200500 ₄	18-020
STATE CORPORATION COMMISSION	SE	NE,SW,SE 1/4	Sec/Twp/Rge	S.34-T.26S	R.16E.
Wichita State Office Bldg PLUGGING SECTION feet from south section line					ne
130 S. Market, Room 2078 Wichita, Kansas 67202		1372	feet from ea	st section lin	е
TECHNICIAN'S PLUGGING REPORT		Lease/Well#	JOHNSON	NO.6-I	
Operator License # 100 (0)		County	WOODSON		
Operator: STATE OF KANSAS		Well Total Depth	1000'		feet
Name & FEE FUND PLUGGING		Production Pipe:	2"	_Size Feet	1000'
Address		Surface Casing:	6"	_Size Feet	20'
AB oil well X Gas Well	SWD Well/	Input Well	-	D&A	
Other well as hereinafter indicated:					
Plugging Contractor: SPLANE PULLING & F	ROUSTABO	OUT SERVICE		_Lic.#	6372
Address: P.O. BOX 386, CHANUTE, KANSA	AS 66720				
Company to plug at: Hour: 8:00A.M.	Day:	16	Month:	1	2006
Plugging proposal received from: CLAYTON	P. TITEL				
Company Name: KANSAS CORPORATI	ION COMM	IISSION	Phone:	620-432-23	00
Were: THIS WELL CONSISTED OF 2" C.	ASING TO	APPROXIMATEL	Y 1000' THA	T HAD	
BEEN CEMENTED IN AT T.D. ONLY. THE PL	_UGGING I	PROPOSAL WAS	TO CIRCUL	ATE	
AS MUCH OF THE WELL AS POSSIBLE FUL	L OF CEM	ENT.			
Plugging Pr	oposal Red	ceived by:	CLAYTON F	P. TITEL	
Plugging attended by Agent: All		Part		TECHNICIAN None	X
Operations Completed: Hour: 12:00p.m.	Day:	16	Month:	1	2006
Actual Plugging Report: 3/4" PIPE V	VAS RAN II	NTO THE 2" CAS	- ING TO 925'.	CEMENT	
WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT					
SURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 6" ANNULUS					
TO 300'. AT THAT DEPTH SOLID CEMENT WAS ENCOUNTERED. CEMENT WAS PUMPED INTO					
THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE. THE					
1" PIPE WAS REMOVED. DISPLACEMENT V	VAS FILLE	D FROM SURFAC	CE. 70 SACK	SOF	
CEMENT WERE PUMPED INTO THIS WELL.					
Remarks: (GPS SESSION PT. NO.20) (THI			E LEASE MA	λP.)	
I DID NOT observe this plugging.					
RECEIVED)	Signed:	Clayton	TECHNICIAN	
JAN 2 3 2006				LOTHIOM	
KCC WICHIT	TA				

SK