

3 023100

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER

15-001-02129-00-00
CONTROL NO. 20050052-021

NW NW,NW,SW 1/4 Sec/Twp/Rge S.8-T.26S.-R.18E.

2507 feet from south section line

5146 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Lease/Well# NELSON NO.21

Operator License # 100101

County Allen

Operator: STATE OF KANSAS

Well Total Depth 800' feet

Name & FEE FUND PLUGGING

Production Pipe: Size Feet

Address

Surface Casing: 5 1/2" Size Feet 20'

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING & ROUSTABOUT SERVICE

Lic. # 6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour: 1:00P.M. Day: 20 Month: 6 2006

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone: 620-432-2300

Were: VISIBLE AT SURFACE ON THIS WELL WAS 5 1/2" SURFACE CASING

FULL OF CEMENT. THE PLUGGING PROPOSAL WAS TO DRILL OUT THE PIPE AND

CIRCULATE THE WELL FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All X Part

TECHNICIAN
None

Operations Completed: Hour: 2:00P.M. Day: 20 Month: 6 2006

Actual Plugging Report: THE WELL WAS DRILLED OUT TO 215'. WHILE STILL IN

SOLID CEMENT IRON WAS ENCOUNTERED. THIS HALTED PROGRESS. 1" PIPE WAS

RAN INTO THE WELL TO 215'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT

CIRCULATED FROM THE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED.

DISPLACEMENT WAS FILLED FROM SURFACE. 30 SACKS OF CEMENT WERE PUMPED

INTO THIS WELL.

RECEIVED
JUL 05 2006

Remarks: (GPS SESSION PT. NO.21) (THIS WAS WELL WAS NOT NUMBERED.)

(If additional description is necessary, use BACK of this form.)

KCC WICHITA

I DID observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN

PLOT