

15-163-21763-00-00

STATE CORPORATION COMMISSION OF KANSAS, CONSERVATION DIVISION

Initial Test

PRODUCTIVITY TEST
BARREL TEST

OPERATOR The Gene Brown Co. LOCATION OF WELL: C-SE-NE-1NW
LEASE L. Dix OF Sec. 25 T7.5 R18W
WELL NO. 2 COUNTY Rooks
FIELD Riffe PRODUCING FORMATION Arbuckle

Date taken Oct-15-1982 Date effective _____
PB-3325 Well Depth 3336 Top Prod. Form 3230 Perfs 3245-64
Casing: Size 5 1/2 Wt. _____ Depth 3332 Acid 2000 Gal.
Tubing: Size 2 1/2 Depth of Perfs 3320 Gravity 25° @ 60°
Pump: Type Tubing Bore 2 1/4

330' FEL
990' FNL

Well Status _____
Pumping flowing, etc.
STATUS BEFORE TEST:

PRODUCED 24 HOURS
SHUT IN _____ HOURS

DURATION OF TEST _____ HOURS 7 MINUTES 50 SECONDS

GAUGES: WATER _____ INCHES 96 PERCENTAGE
OIL _____ INCHES 4 PERCENTAGE

GROSS FLUID PRODUCTION RATE (BARRELS PER DAY) 184.00

WATER PRODUCTION RATE (BARRELS PER DAY) 176.64

OIL PRODUCTION RATE (BARRELS PER DAY) 7. PRODUCTIVITY

STROKES PERMINUTE 6

LENGTH OF STROKE 74 INCHES

REGULAR PRODUCING SCHEDULE 24 HOURS PER DAY.

COMMENTS _____

184	184
96	4
1104	7.36
1656	
176.64	
7.36	
184.00	

RECEIVED
STATE CORPORATION COMMISSION

OCT 19 1982

CONSERVATION DIVISION
Wichita, Kansas

WITNESSES:
Dale J. Batehayer FOR STATE
Gene Brown FOR OPERATOR
FOR OFFSET