

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-159-19017-00-00
Spot: SESWNE Sec/Twnshp/Rge: 24-18S-8W
2966 feet from S Section Line, 1763 feet from E Section Line
Lease Name: PICKERILL Well #: 7
County: RICE Total Vertical Depth: 3173 feet

Operator License No.: 33648
Op Name: WALKEN ENERGY LLC
Address: PO BOX 431
BURLINGTON, KS 66839

| String | Size | Depth (ft) | Pulled (ft) | Comment |
|--------|-------|------------|-------------|------------|
| CIBP | | 3123 | | |
| PROD 7 | | 3159 | | 200 SX CMT |
| SURF | 10.75 | 217 | | 175 SX CMT |

\$ 103.12

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 10/30/2006 11:00 AM
Plug Co. License No.: 31529 Plug Co. Name: MIKE'S TESTING & SALVAGE, INC.
Proposal Rcvd. from: MIKE KELSO Company: MIKE'S TESTING & SALVAGE, INC Phone: (620) 562-8088

Proposed Plugging Method: See actual report.

RECEIVED
KCC DISTRICT #2
NOV 21 2006
WICHITA, KS

Plugging Proposal Received By: VIRGIL CLOTHIER Witness Type: PARTIAL
Date/Time Plugging Completed: 10/31/2006 12:30 PM KCC Agent: VIRGIL CLOTHIER

Actual Plugging Report:

Obstruction encountered at approximately 700'. Power swiveled on down to 750' with slow progress. Last joint of tubing was bent when pulled out. Ran tubing back down to 745' and pumped 45 sacks of gel and 100 sacks of cement. Pulled tubing up to 690' and 100 sacks of hot cement with 1500 lbs of cotton hulls. Re-tagged cement on 10/31/2006 at 650' with tubing. Pumped 50 sacks of hot cement. Let cement setup for two hours. Re-tagged cement at 400'. Perforated at 270'; ran tubing back down to 280'; and circulated 75 sacks of cement.

60/40 posmix with 4% gel

Copeland #C-031097 & #C-031176

Perfs:

| Top | Bot | Thru | Comments |
|------|------|------|----------|
| 3159 | 3168 | | |
| 2836 | 2846 | | |

INVOICED
DATE 12-15-06
INV. NO. 2007060997

Remarks:

Plugged through: TBG

District: 02

Signed

Virgil Clothier
(TECHNICIAN)

RECEIVED Form CP-2/3

DEC 14 2006

KCC WICHITA