

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-079-20395 - 00-00
LEASE NAME Ratzlaff
WELL NUMBER 1

TYPE OR PRINT

NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

640' Ft. from South Line of Section
1520' Ft. from East Line of Section

KCC Pkt 5/19/07
per GPS P+90

LEASE OPERATOR American Energies Corporation
ADDRESS 155 N Market, Suite 710
CITY, STATE, ZIP Wichita, KS 67202
PHONE # 316-263-5785
Character of Well

#5399

SPOT LOCATION ~~CSE-SWSE~~ S2SE
Section 2 Township 23S Range 3W
County Harvey
Date Well Completed 2/12/78
Date Plugging Commenced 3/29/07
Date Plugging Completed 4/2/07

(Oil, Gas, D&A, SWD, Input, Water Supply Well)

The plugging proposal was approved on 4/2/07
by Mike Wilson, Kansas Corporation Commission's State Representative (KCC District Agent's Name)

Is ACO-1 Filed? Previously Filed If not, is well log attached? Currently on file
Producing Formation(s) Upper Warsaw Depth to Top 3224 Bottom 3232 T.D. 3288
Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	424'	0'	8 5/8" 23#	424'	None
Production	Gas	Surface	3287'	4 1/2"	3287'	None

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.

3/29/07 Ran sand pump and tagged bridge plug @ 3232'. Put 90 gallons sand down hole with water, unpacked wellhead.

3/30/07 Ran bailer and tagged sand @ 3168'. Spotted 2 bailer's cement, tightened casing. Put jacks on and stretched. Parted at 40 jts of 4 1/2" - pulled out. Ran 16 jts of 2 3/8" to 491' and pumped 8 yards of cement.

4/2/07 Ran drift and hit @ 280'. Ran 9 jts 2 3/8" - pumped 5 yards of cement. Ran 4 jts and pumped 2.5 yards cement. Pulled tubing.

Name of Plugging Contractor American Energies Corporation
License No. 5399
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)


STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) Alan L. DeGood
(Alan L. DeGood, President, American Energies Corporation)

(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 1st day of May 2007



Melinda S. Wooten
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4
Revised 12-92

RECEIVED
KANSAS CORPORATION COMMISSION

MAY 07 2007

CONSERVATION DIVISION
WICHITA, KS

[Handwritten signature]

AMERICAN ENERGIES CORP.
P O BOX 516, 136 N MAIN
CANTON, KS. 67428

PULLING UNIT #1 APR 24 2007

PHONE: 620-628-4424 FAX: 620-628-4435

DATE JOB STARTED: 3-29-07
EASE: Pat 2 b of P
COUNTY: Harvey

DATE JOB COMPLETED: 4-2-07
WELL # #1

Acidizing _____ Frac Well _____ Perforating Well _____
Squeeze Job _____ Workover _____

WORK PERFORMED:
(Please circle appropriate job)

Pump Change:
Leak: _____ Rebuilt _____ Size of pump _____

Rod Part: Size & Type of Replacement _____
Rod Break-Number of jts. Down _____ Kind of Break _____

Tubing Failure:
Leaking Number of Jts Down _____ Kind of Break _____ Size & Type of Replacement _____
Replaced with New _____ or Used _____

Plugging Well: Please Complete Information
Number of Sacks cement at _____
Number of Sacks cement at _____
Number of Sacks cement at _____
Number of Sacks cement at _____
Total Number of Sacks of Cement _____

_____ feet Type of Cement used: Slurry
_____ feet Ticket number: _____
_____ feet Cementing Company: MAC Concrete
_____ feet Date Plugging Completed: 4-2-07
State Plugging Agent: Mike Wilson

Description of Work Performed:

3-29-07) Rig up - run sand pump + tag Bridge plug at 3232
Put 90 gals of sand down hole with water - unpack well head + shut down.

(3-30-07) Run baylor - tag sand at 3168 - spot 2 baylor of cement
tighten casing - Put Sack on + stretch - parted at 40 Joints of 4 1/2
Pull out - Run 16 Joints of 2 3/8 to 491 - pump 8 yds of cement -
clean up

4-2-07) Run drift - Hit at 280' - Run 9 Joints of 2 3/8 - pump 5 yds of
cement - clean up - Run 4 Joints + pump 2.5 yds - pull tubing + clean
up - Rig down

Cement on McPherson Concrete # H1454 + 41467
SAND PUMP 1/2

Equipment	Joint	Feet	Size	Pulled from Well:	Equipment	Joint	Feet	Size	Run in Well:				
Packer													
Anchor													
Polished Rod													
Rods													
Rods													
Rod Subs		2'	4'	6'	8'	10'			2'	4'	6'	8'	10'
Pump													
Tubing													
Tubing Subs		2'	4'	6'	8'	10'			2'	4'	6'	8'	10'
Barrel													
Mud Anchor													

Services

Hours

Per Hour

Amount

Unit and Power Tools	<u>14</u>	\$150.00	\$ <u>2,100.00</u>
Road Time - Per hour	<u>1 hr</u>	\$150.00	\$ <u>150.00</u>
Supervisor time		\$30.00	\$ _____
Material Transfer			\$ _____
Swab Cups			\$ _____

Sales Tax \$ _____
Total Due \$ 2,250.00

Signed Paul Date: 4-6-07

RECEIVED
AMERICAN ENERGIES CORPORATION COMMISSION
MAY 07 2007
CONSERVATION DIVISION
WICHITA, KS

McPHERSON CONCRETE PRODUCTS

1462 17TH AVENUE

McPHERSON, KS 67460 • (620) 241-1678

mindy
See 2-235-3
HV Co.



PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET
1	13:11	03/30/07	2-06		19	RUSS	56712

CUSTOMER: AMERICAN ENERGY PO BOX 516 CANTON KS 67428	DELIVERY ADDRESS: N.W. 36TH RD. & BURMAC RD. - 2 MI. EAST TO SAND HILL RD. JAKE SIGEL
---	--

Ratzlaff
plugged

PURCHASE ORDER	SALES ORDER 755-2052	TAX COUN	CREDIT OK	TEMP. 60	BATCHMAN BILL	SLUMP 4.0
----------------	-------------------------	-------------	--------------	----------	------------------	--------------

LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
5.25	23SK/10%S	23 SACK-10% SAND SLURRY	5.25	5.25	171.20	898.80
6.00	MILEAGE	MILEAGE CHARGE	6.00	6.00	3.50	21.00

5 MINUTES PER YARD UNLOADING TIME. \$60.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL	919.80
:	:	:	:	:	DISCOUNT	0.00
THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.					TAX	57.95
WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.					TOTAL	977.75
"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT EITHER DIRECTLY OR THROUGH SATURATED CLOTHING SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.					PREVIOUS TOTAL	0.00
					GRAND TOTAL	977.75

Driver instructed to add _____ gal. water

Received Per order by: *Michael Sigel*

MATERIAL	REQ'D	BAT'D	MIX	TOL	ACWAT	%MST	AMERICAN ENERGY
SAND	1082	1180	LB 200	9.1*	4.1	3.000	DATE & TIME 03/30/07 13:14
CEMENT	11351	11295	LB 2162	-0.5	0.0		PLANT No: 1
WATER	631	631	GL 120.0	-0.1	631.0		BATCH No: 56712 DROPS: 2

TRUCK 19 DRIVER: RUSS
QUAN 5.25YD MIX: 23SK/10%S
SLUMP 4.0# in
% HOT WATER 0
WAT ADJUST 0.0 GL
AGG ST 0
AGG ET 0
CEM ST* 30
CEM ET 20
HI ST ADX NONE

MANUAL 13:05
WAT IN TRK = 0.0 GL
WAT TO ADD = 0.1 GL
TOTAL WAT = 635.1 GL
WAT/CEM = 0.469T

REQUIRED FOR CERTIFIED CONCRETE

Moist. Corr. FA _____ %; CA _____ %
Corrected Mass per Volume: kg/m³ (lb/yd³)
FA _____ ; CA _____ ; Water _____

Certified Batcher _____ No. _____

RECEIVED
KANSAS CORPORATION COMMISSION

MAY 17 2007

CONSERVATION DIVISION
WICHITA, KS

Ratzlaff
HV



McPHERSON CONCRETE PRODUCTS

1462 17TH AVENUE
McPHERSON, KS 67460 • (620) 241-1678



PLANT	TIME	DATE	ACCOUNT	WEATHER	TRUCK	DRIVER	TICKET
1	12:19	04/02/07	2-05		19	RUSS	56730

CUSTOMER AMERICAN ENERGY PO BOX 516 CANTON KS 67428	DELIVERY ADDRESS N.W. 36TH RD. & BURMAC RD. - 2 MI. EAST TO SAND HILL RD. JAKE SIGEL
--	---

Ratzlaff
HV Co.

PURCHASE ORDER	SALES ORDER	TAX	CREDIT	BATCHMAN	SLUMP
	755-2062	COUN	OK	BILL	4.0

LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
2.50	23SK/10%S	23 SACK-10% SAND SLURRY	5.50	5.50	171.20	428.00

Ratzlaff
HV Bill

5 MINUTES PER YARD UNLOADING TIME. \$80.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL	428.00
:	:	:	:	:	DISCOUNT	0.00
THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.					TAX	26.96
WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.					TOTAL	454.96
"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.					PREVIOUS TOTAL	545.96
Driver instructed to add _____ gal. water					GRAND TOTAL	1000.92
Received Per order by: _____						

MATERIAL	REQ'D	BAT'D	MIX	TOL	ACWAT	%MST
SAND	515	560 LB	200	8.7	2.0	3.000
CEMENT	5405	5400 LB	2162	-0.1	0.0	
WATER	291	291 GL	120.0	0.1	#291.0	

AMERICAN ENERGY
DATE & TIME 04/02/07 12:23
PLANT No: 1
BATCH No: 56730 DROPS: 1
TRUCK 19 DRIVER: RUSS
QUAN 2.50YD MIX: 23SK/10%S

SLUMP 4.0# in
% HOT WATER 0
WAT ADJUST 0.0 GL
AGG ST 20
AGG ET 20
CEM ST* 40
CEM ET 25
HI ST ADX NONE

MANUAL 12:18

WAT IN TRK = 10.0 GL
WAT TO ADD = 0.0 GL
TOTAL WAT = 303.0 GL
WAT/CEM = 0.4684

REQUIRED FOR CERTIFIED CONCRETE

Moist. Corr. FA _____ %; CA _____ %

Corrected Mass per Volume: kg/m³(lb/yd³)

FA _____ ; CA _____ ; Water _____

Certified Batcher _____

No. _____

RECEIVED
KANSAS CORPORATION COMMISSION

MAY 07 2007

CONSERVATION DIVISION
WICHITA, KS



McPHERSON CONCRETE PRODUCTS

1462 17TH AVENUE
McPHERSON, KS 67460 • (620) 241-1678



PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET
	9:50	04/02/07	2-06		19	RUSS	56724

CUSTOMER	DELIVERY ADDRESS
AMERICAN ENERGY PO BOX 516 CANTON KS 67428	N.W. 36TH RD. & BURMAC RD. 2 MI. EAST TO SAND HILL RD. JAKE SIGEL <i>Pat Clark</i> <i>HV Co.</i>

PURCHASE ORDER	SALES ORDER	TAX	CREDIT	BATCHMAN	SLUMP
	755-2052	COUN	OK	TEMP. 60	BILL 4.0

LOAD QTY	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
3.00	23SK/10%S	23 SACK-10% SAND SLURRY	3.00	3.00	171.20	513.60

5 MINUTES PER YARD UNLOADING TIME. \$60.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL	513.60
:	:	:	:	:	DISCOUNT	0.00
<p>THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.</p> <p>WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.</p> <p>CAUTION: SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.</p>					TAX	32.35
					TOTAL	545.95
					PREVIOUS TOTAL	0.00
					GRAND TOTAL	545.95

Driver instructed to add _____ gal. water

Received Per order by: _____

MATERIAL	REQ'D	BAT'D	MIX	TOL	ACWAT	%MST	AMERICAN ENERGY
SAND	618	620 LB	200	0.3	2.2	3.000	DATE & TIME 04/02/07 9:56
CEMENT	6486	6465 LB	2162	-0.3	0.0		PLANT No: 1
WATER	361	361 GL	120.0	0.0	361.0		BATCH No: 56724 DROPS: 1
							TRUCK 19 DRIVER: RUSS
							QUAN 3.00YD MIX: 23SK/10%S

SLUMP 4.0# in
 % HOT WATER 0
 WAT ADJUST 0.0 GL
 AGG ST 0
 AGG ET 0
 CEM ST* 85
 CEM ET 30
 HI ST ADX NONE

MANUAL 9:50

WAT IN TRK = 0.0 GL
 WAT TO ADD = 0.0 GL
 TOTAL WAT = 363.2 GL
 WAT/CEM = 0.468A

REQUIRED FOR CERTIFIED CONCRETE

Moist. Corr. FA _____ %; CA _____ %

Corrected Mass per Volume: kg/m³ (lb/yd³)

FA _____ ; CA _____ ; Water _____

Certified Batcher _____

No. _____

RECEIVED
KANSAS CORPORATION COMMISSION

MAY 07 2007

CONSERVATION DIVISION
WICHITA, KS

MATERIAL	REQ'D	BAT'D	MIX	TOL	ACWAT	%MST
SAND	515	560	LB 200	8.7	2.0	3.00%
CEMENT	5405	5400	LB 2152	-0.1	0.0	
WATER	291	291	GL 120.0	0.1	#291.0	

AMERICAN ENERGY
 DATE & TIME 04/02/07 12:23
 PLANT No: 1
 BATCH No: 56730 DROPS: 1
 TRUCK 19 DRIVER: RUSS
 QUAN 2.50YD MIX: 23SK/10%S

SLUMP 4.0# 1m
 % HOT WATER 0
 WAT ADJUST 0.0 GL
 AGG ST 20
 AGG ET 20
 CEM ST* 40
 CEM ET 25
 HI ST ADX NONE

Ratzlaff
HV Co.

MANUAL 12:18

WAT IN TRK = 10.0 GL
 WAT TO ADD = 0.0 GL
 TOTAL WAT = 130.2 GL
 WAT/CEM = 0.468A

HV Co.

This is the mix for truck # 56730

REQUIRED FOR CERTIFIED CONCRETE

Moist. Corr. FA _____ %; CA _____ %

Corrected Mass per Volume: kg/m³ (lb/yd³)

FA _____; CA _____; Water _____

Certified Batcher _____ No. _____

MATERIAL	REQ'D	BAT'D	MIX	TOL	ACWAT	%MST
SAND	518	620	LB 200	0.3	2.2	3.00%
CEMENT	6486	6465	LB 2162	-0.3	0.0	
WATER	361	361	GL 120.0	0.0	#361.0	

AMERICAN ENERGY
 DATE & TIME 04/02/07 9:56
 PLANT No: 1
 BATCH No: 56724 DROPS: 1
 TRUCK 19 DRIVER: RUSS
 QUAN 3.00YD MIX: 23SK/10%S

SLUMP 4.0# 1m
 % HOT WATER 0
 WAT ADJUST 0.0 GL
 AGG ST 0
 AGG ET 0
 CEM ST* 65
 CEM ET 30
 HI ST ADX NONE

Ratzlaff
HV Co.

MANUAL 9:50

WAT IN TRK = 0.0 GL
 WAT TO ADD = 0.0 GL
 TOTAL WAT = 361.2 GL
 WAT/CEM = 0.468A

This is the mix for # 56724

REQUIRED FOR CERTIFIED CONCRETE

Moist. Corr. FA _____ %; CA _____ %

Corrected Mass per Volume: kg/m³ (lb/yd³)

FA _____; CA _____; Water _____

Certified Batcher _____ No. _____

RECEIVED
 KANSAS CORPORATION COMMISSION

MAY 07 2007

CONSERVATION DIVISION
 WICHITA, KS



McPHERSON
CONCRETE
PRODUCTS

Ready-Mix Concrete
Concrete Pipe
Concrete Feed Bunks

P.O. Box 369
Phone 620-241-4362
McPherson, KS 67460

Plant Address
116 N. Augustus

APR 04 2007

Over 90 years
of service

Customer's Order No.						Date	3/30/07	
Name						American Energy		
Address								
City						Ratzlaff #1 - S071 2-235-3W		
Project						NW 36 th + Burniac Rd TE #		
DRIVER	CASH	CHARGE	ON ACCT.	MDSE. RETD.	TERMS			
		X						
QUAN.	DESCRIPTION				PRICE	AMOUNT		
5.25 yds	23 SK - 16" S&M Slurry				171.20	898.80		
6 miles	mileage				3.50	21.00		
						919.80		
	MCPCC					57.95		
	TOTAL					977.75		

M 41454

All accounts due tenth of month following date of purchase. On all accounts over 30 days past due a service charge of 1½% (minimum charge of 50 cents) of the unpaid balance will be added each month, which is an ANNUAL PERCENTAGE RATE OF 18%.

Rec'd. by _____

McPHERSON COPYRIGHT • 620-241-7077 31175467 PC-2

RECEIVED
KANSAS CORPORATION COMMISSION

MAY 07 2007

CONSERVATION DIVISION
WICHITA, KS

APR 05 2007



McPHERSON
CONCRETE
PRODUCTS

Ready-Mix Concrete
Concrete Pipe
Concrete Feed Bunks

P.O. Box 369
Phone 620-241-4362
McPherson, KS 67460

Plant Address
116 N. Augustus

Over 90 years
of service

Customer's Order No.		Date		4/2/07	
Name American Energy					
Address					
City					
RECEIVED KANSAS CORPORATION COMMISSION MAY 07 2007 CONSERVATION DIVISION TE # WICHITA, KS					
Project NW 36th + Burmac Rd					
DRIVER	CASH	CHARGE	ON ACCT.	MDSE. RETD.	TERMS
		X			NET
QUAN.	DESCRIPTION			PRICE	AMOUNT
5.5 yds	5.5 235K- 10% Sand Slurry			171.20	941.60
	MCPCO				59.32
	TOTAL				1000.92

M 41467 All accounts due tenth of month following date of purchase. On all accounts over 30 days past due a service charge of 1 1/2% (minimum charge of 50 cents) of the unpaid balance will be added each month, which is an ANNUAL PERCENTAGE RATE OF 18%.

Rec'd. by _____ McPHERSON COPYRIGHT • 620-241-7077 31175467 PC-2