

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-115-20476 -00-00
LEASE NAME J. Donahue
WELL NUMBER 29-13

TYPE OR PRINT

NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

330' Ft. from South Line of Section
4950' Ft. from East Line of Section

LEASE OPERATOR American Energies Corporation #5399 SPOT LOCATION SW SW SW
ADDRESS 155 N Market, Suite 710 Section 29 Township 18S Range 1E
CITY, STATE, ZIP Wichita, KS 67202 County Marion
PHONE # 316-263-5785 Date Well Completed 5/1/79
Character of Well Gas Date Plugging Commenced 4/4/2007
(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Completed 4/6/2007

The plugging proposal was approved on April 6, 2007 (date)
by Mike Wilson, Kansas Corporation Commission Representative (KCC District Agent's Name)
Is ACO-1 Filed? Previously filed If not, is well log attached? Currently on file
Producing Formation(s) Mississippian Depth to Top 2829 Bottom 2902 T.D. 2902
Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	196'	0'	8 5/8" 23#	196'	None
Production	Gas	Surface	2898'	4 1/2"	2898'	None

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.

- 4/4/07 TOH with 12 3/4" rods and pump. Rigged over for 2 3/8" tubing. TOH with 92 jts 2 3/8" tubing. Sanded off perfs with 100 gallons sand.
- 4/5/07 Tagged with bailer @ 2755'. Mixed cement - spotted 4 sx. TIH with 9 jts 2 3/8" tubing and 12 jts 1" tubing on backside. Pumped 4 yards cement thru 2" tubing and 2 yards cement - thru 1" tubing.
- 4/7/07 Topped off well with 17 sx cement - 26' down.

Name of Plugging Contractor American Energies Corporation
License No. 5399
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)


STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) *Alan L. DeGood*
(Alan L. DeGood, President, American Energies Corporation)

(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 1st day of May 2007



Melinda S. Wooten
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4
Revised 12-92

RECEIVED
KANSAS CORPORATION COMMISSION

MAY 07 2007

CONSERVATION DIVISION
WICHITA, KS

PLG

AMERICAN ENERGIES CORP.
 P O BOX 516, 136 N MAIN
 CANTON, KS. 67428

PULLING UNIT #2

Mindy
4 pgs

PHONE: 620-628-4424 FAX: 620-628-4435

DATE JOB STARTED 4-4-07

DATE JOB COMPLETED: 4-7-07

LEASE: Donahue

WELL # 1

COUNTY Marion

Acidizing _____ Frac Well _____ Perforating Well _____
 Squeeze Job _____ Workover _____

WORK PERFORMED:
 (Please circle appropriate job)

Pump Change:

New: _____ Rebuilt Size of pump 2 3/8" x 8" Rod Part: _____ Size & Type of Replacement _____
 Rod Break-Number of Jts. Down _____ Kind of Break _____

Tubing Failure:

Tubing leak-Number of Jts Down _____ Kind of Break _____ Size & Type of Replacement _____
 Replaced with New _____ or Used _____

Plugging Well:

Please Complete Information

Number of Sacks cement at _____
 Number of Sacks cement at _____
 Number of Sacks cement at _____
 Number of Sacks cement at _____
 Total Number of Sacks of Cement _____

_____ feet
 _____ feet
 _____ feet
 _____ feet

Type of Cement used: _____
 Ticket number: _____
 Cementing Company: _____
 Date Plugging Completed: _____
 State Plugging Agent: _____

Description of Work Performed:

4th Drive to location, Rigged up. TOH w/ 112 3/4" rods + pump in singles onto
rod trailer. Rigged over for 2 3/8" TOH w/ 92 Jts, 2 3/8" tbg on trailer. Sanded
off perfs w/ 100 gal sand. 6 hrs.

5th Unloaded rods + tbg. Got ahead plugging sup. Drive to location, Tapped w/ badler
hit @ 2755. Mixed cement spotted 4 sacks. Dug celler + pit. Tapped
92 Jts 2 3/8" tbg to 12 Jts 1" tbg on back side pumped 4 yards thru
2" tbg to 2 yards thru 1" tbg. 9 hrs.

6th Tapped off well w/ 17 sacks cement was 26' down. Rigged down, moved
trailer + plugging equip. off location. 5 hrs.
Builders Supply # 3952 for cement

Joins	Feet	Size	Pulled from Well:					Equipment	Joins	Feet	Size	Run in Well:								
								Packer												
1		16'						Anchor												
								Polished Rod												
12		3/4"						Rods												
			2'x1	4'x1	6'	8'	10'	Rod Subs			2'	4'	6'	8'	10'					
								Pump												
92		2 3/8"						Tubing												
			2'	4'x1	6'x1	8'	10'	Tubing Subs			2'	4'	6'	8'	10'					
								Barrel												
1		16'						Mud Anchor												

Services

Hours

Per Hour

Amount

Unit and Power Tools	20	\$150.00	\$ 3,000.00
Road Time - Per hour	1	\$150.00	\$ 150.00
Supervisor time	21	\$30.00	\$ 630.00
Material Transfer			
Swab Cups			

igned [Signature] Date: 4-6-07

Sales Tax _____
 Total Due _____

RECEIVED
 KANSAS CORPORATION COMMISSION
 MAY 07 2007

4/13 Re Your Request, Michelle

620 628 4435

Miller

mindey

4/6

"Transit Mixed Concrete"

BUILDERS CONCRETE AND SUPPLY, INC.

505 W. 1st, P.O. Box 225
Newton, KS 67114

Phone (316) 283-4540

*Donahue
Mn. Co.
Plugged*

IMPORTANT
We cannot be held responsible for damage caused by our trucks when delivering material beyond the curb line. Not responsible for quality of concrete if water is added by purchaser.
CAUTION: Freshly mixed cement, mortar, grout or concrete may cause skin irritation. Avoid direct contact where possible and wash exposed skin areas promptly with water. If any cementitious material gets into the eyes, rinse immediately and repeatedly with water and get prompt medical attention.
KEEP OUT OF REACH OF CHILDREN
EXTRA CHARGE FOR EXCESS UNLOADING TIME
SIGN HERE
RECEIVED ALL MATERIAL IN GOOD CONDITION

3952

PLANT 4	MIX NO. WESIDE	OIL WELL 8.0	YARDS	TRUCK 5	TEMPERATURE	TIME 11:25	DATE 4-5-07	TICKET NO.
-------------------	--------------------------	------------------------	-------	-------------------	-------------	----------------------	-----------------------	------------

CUSTOMER NAME AMERICAN ENERGY	DELIVERY ADDRESS 260TH & ALAMO	CUST. PO NO.	NOTES HO
---	--	--------------	--------------------

SLUMP	DESCRIPTION OIL WELL Grout	YARDS ORDERED 8.0	YARDS DELIVERED 8.0	LOADS DELIVERED 1
-------	--------------------------------------	-----------------------------	-------------------------------	-----------------------------

QUANTITY	ITEM	PRICE	AMOUNT
8.0	OIL WELL Grout PER CUSTOMER SPEC	186.00	1488.00
1.	FUEL SURCHARGE	6.00	6.00

This concrete is designed in accordance with ACI standards. Mix strengths noted on orders/invoices indicate cylinder strengths of previous mixes, cured in labs or approved curing conditions whose slump does not exceed 4". These cylinders were prepared/tested by qualified technicians. Any water added to this concrete will be at purchaser's

All claims and returned goods must be accompanied by this bill. All accounts due and payable 10th of following month. All accounts not paid in 30 days, interest charge 1 1/2% per month (An Annual Percentage Rate 18%).

MDSE. TOTAL	1495.60
SALES TAX	94.22
TOTAL AMT. DUE	1589.82

Extra water added _____ Gals.

RECEIVED
KANSAS CORPORATION COMMISSION
MAY 07 2007
CONSERVATION DIVISION
WICHITA, KS

AEC AEP AEGS
MATERIAL AND EQUIPMENT TRANSFER

DATE 4-6-07

NO.

TRANSFERRED FROM

Rig # 2

TRANSFERRED TO

Anahue

TO BE USED FOR

Plugging well

QUANTITY	DESCRIPTION	COST	CONDITION	AMOUNT
21 30	Sacks Cement			
100	gal Sand			

TRANSFER REQUESTED BY

[Signature]

APPROVED BY

Mike Sogal

MATERIAL OR EQUIPMENT RECEIVED BY

[Signature]

RECEIVED
KANSAS CORPORATION COMMISSION
MAY 07 2007
CONSERVATION DIVISION
WICHITA, KS