TO:

STATE CORPORATION COMMISSION **CONSERVATION DIVISION - PLUGGING** 

130 SOUTH MARKET, SUITE 2078

**WICHITA, KANSAS 67202** 

**Spot:** NENENW

Sec/Twnshp/Rge: 9-20S-11W

4950 feet from S Section Line,

API Well Number: 15-009-14402-00-00

2970 feet from E Section Line

Lease Name: **HERTER** 

County: BARTON

String Size

PROD 5.5

Well #: 1 Total Vertical Depth: 3311 feet

Operator License No.: 30364

Op Name: RESOURCE OPERATIONS, INC.

Address: BOX 9487

Well Type: OIL

**TULSA, OK 74157** 

SURF 8.625 0 150

3304

w/unknown sxs cmt w/unknown sxs cmt

**UIC Docket No:** 

Depth (ft) Pulled (ft) Comment

0

**Date/Time to Plug:** 06/20/2007 2:00 PM

Plug Co. License No.: 31529

Plug Co. Name: MIKE'S TESTING & SALVAGE, INC.

Proposal Revd. from: MIKE KELSO

Company: MIKE'S TESTING & SALVAGE, INC Phone: (620) 938-2537

Proposed Ordered 285 sxs 60/40 pozmix - 10% gel with 1/4# flocele per sack - 500# hulls.

**Plugging** Emergency plug with rig over the hole. Method: Log Tech perfed at 1050' - 490' - 200'.

Plugging Proposal Received By: PAT STAAB

WitnessType: COMPLETE (100%)

**Date/Time Plugging Completed:** <u>06/20/2007 6:00 PM</u>

KCC Agent: PAT STAAB

Perfs:

**Actual Plugging Report:** 

RIH with tubing to 2015'. Rigged to tubing - pumped 100 sxs 60/40 pozmix with 300# hulls mixed in.

Pulled tubing to 1250'. Rigged to tubing - pumped 140 sxs with 200# hulls mixed into circulate cement out of 5 1/2" casing.

Pulled tubing - rigged to 5 1/2" casing with a swedge - pumped 30 sxs cement to circulate cement out of 8 5/8" casing.

Shut in 8 5/8" - pumped 15 sxs on 5 1/2" casing.

Max. P.S.I. 300#. S.I.P. 250#.

Remarks:

ALLIED CEMENTING COMPANY-TICKET #30564.

Plugged through: TBG

District: 04

(TECHNICIAN)

RECEIVED KANSAS CORPORATION COMMISSION Form CP-2/3

JUN 25 2007

CONSERVATION DIVISION WICHITA, KS

PHIL HAN O	IL COMPANY	<u>/ #1</u>	HERTER		9-20-11W NE NE NW	
Contr				BARTON		_County
E 1770 Comm. 7-1-48 Comp. 8-27-48 IP 50 BOPD						
Tops	Depth	Datum	Casing			
ANH	480	+1290	8" 150 5" 3304	ACID 3000 PMP 6 BOP	+/24 HRS	
LANS	3050	-1280				
ARB	3304	-1534	•			
T.D.	3311	-1541	++++			
	NT OIL & GAS	SERVICE	-++-	, -	. 1	

.

,

•