12-1

163 20652-0000 TO: API number: 15- - N/A STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING E2 <u>NW NE SE</u> /4 SEC. <u>27</u>, <u>09</u> S, <u>20</u> W 200 COLORADO DERBY BUILDING 2310 feet from S section line WICHITA, KANSAS 67202 825 feet from E section line Operator license# 5337 Lease Hinkhouse well # 23 Operator: <u>Nadel & Gussman</u> County <u>Rooks</u> Address: 3200 First National Tower Well total depth 3886 feet 126,30
Tulsa, OK 74103 Tulsa, OK 74103 Conductor Pipe: 0 inch 0 0 feet Surface pipe 8 5/8 Inch @ 306 feet W/175 sxs.Aband. oil well X, Gas well \_\_\_, Input well \_\_\_, SWD \_\_\_, D & A \_\_\_ Plugging contractor: Allied Cementing License# -Address: Russell, Kansas 67665 Company to plug at: Hour: A.M. Day: 1 Month: December Year: 94 Plugging proposal received from: **John 'Art' Rolo** Company: Nadel & Gussman Phone: 913-434-2916 Were: \_\_\_\_\_5 1/2" casing set @ 3886' w/150 sxs. cement. Anhy @ 1775' - Dakota @ 1075'. Order 300 sxs. 60/40 pozmix - 10% gel with 1/4# F.C. plus 500# hulls and <u>12 sxs. qel.</u> Plugging Proposal Received by: <u>Dennis L. Hamel</u> Plugging operations attended by agent? All[ ], Part[ X ], None[ ] Completed: Hour: 1:45P.M., Day: 1 , Month: December , Year: 94 Actual plugging report: R.I.H. with tubing to 3880'. Spotted 12 sxs. gel, followed with 60 sxs. cement with 200# hulls - pulled to 1800'. Spotted 150 sxs. to circulate at surface - pulled tubing. Squeezed casing with 50 sxs. cement. Max. P.S.I. 300#. S.I.P. 100#. 8 5/8" S.P. - squeezed 40 sxs. cement with 100# hulls in cement. STATE CORPORATION COMMISSION CENED. Max. P.S.I. 350#. S.I.P. 100#. Condition of casing(in hole):GOOD\_\_\_BAD\_\_X\_Anhy.plug:YES\_\_X\_NO\_\_CONSTRUCTION DIVISION
Bottom plug(in place):YES\_\_\_\_,CALC\_\_X\_,NO\_\_\_Dakota plug:YES\_X\_NO\_\_WIGHTA, KANSAS
Plugged through THRING\_\_X\_\_COLOTAGE

COLOTAGE

CO Plugged through TUBING X , CASING . Elevation: \_\_\_\_\_GL I did[X] did not[ ] observe the plugging. DATE 12-12-94 (agent) Form CP-2/3