9-24

6-031586

TO: API number: 15-065-02903-00-00 STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING SW NW SW /4 SEC. 17 . 9 S, 21 W 200 COLORADO DERBY BUILDING 1650 feet from S section line WICHITA, KANSAS 67202 4950 feet from E section line Operator license# 5565 Lease <u>Cooley</u> well # <u>A-3</u> Operator: N.C.R.A. County **Graham** Address: 2000 S. Main Street Well total depth 3841 feet) 24.83 McPherson, Kansas 67460 Surface pipe 8 5/8 Inch @ 173 feet Aband. oil well <u>X</u>, Gas well <u>,</u> Input well <u>,</u> SWD <u>,</u> D & A <u></u> Plugging contractor: <u>Halliburton</u> License#_-_ Address: Hays, Kansas 67601 Company to plug at: Hour: 2:00P.M. Day: 24 Month: September Year: 91 Plugging proposal received from: Tom Larson Company: N.C.R.A. Phone: 8 5/8" set 0 173' cwc. 5 1/2" set 0 3833' w/NA top of cement at 3400'. Perf's 0 3524' - 3718'. Operned A thru K zones, swab, no oil, P & A. Order 600 sx. 65/35 poz. - 10% gel. - 500# hulls. Halliburton Cement Company. Holes in casing through Dakota Cheyenne C.H. to anhy. Received 10/11/91 Plugging Proposal Received by: Carl Goodrow Plugging operations attended by agent? All[], Part[X], None[Completed: Hour: 2:00P.M., Day: 24 , Month: September , Year: 91 Actual plugging report: Ran tubing, mixed and pumped 100 sx. cement blend. Laid down tubing to 1260'. Pumped 300 sx. with hulls to circulate. Laid down tubing squeezed 5 1/2" with total of 500 sx. cement blend with 300# hulls mixed into Max. P.S.I. 300#. Close in P.S.I. 300#. Squeezed 8 5/8" with 100 sx. cement blend to Max. P.S.I. 300#. Clase in P.S.I. 150#. Plug complete. Remarks: I HNIVOIGED to I observe the plugging. Carl Hoodier DATE 11-8-91 G.L.S (agent)

Form CP-2/3