

TO: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-167-07216-00-00  
Spot: NWSESE Sec/Twnshp/Rge: 2-14S-15W  
990 feet from S Section Line, 990 feet from E Section Line  
Lease Name: SULLIVAN Well #: 6  
County: RUSSELL Total Vertical Depth: 3317 feet

Operator License No.: 34067  
Op Name: CHIEF OPERATING LLC  
Address: 311 W 2ND AVE  
HUTCHINSON, KS 67501

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3282	0	w/unknown sxs cmt
SURF	8.625	926	0	w/unknown sxs cmt <u>107.80</u>

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 05/15/2008 10:00 AM  
Plug Co. License No.: 33695 Plug Co. Name: MID-KAN WELL SERVICE, LLC  
Proposal Rcvd. from: BILL TATRO Company: CHIEF OPERATING LLC Phone: (620) 727-1948

Proposed Plugging Method: Ordered 350 sxs 60/40 pozmix - 4% gel - 10 sxs gel - 300# hulls (did not bring).  
Ordered 325 sxs 60/40 pozmix - 4% gel - 800# hulls.  
Perfed at 925' and 1600' by Gressel Oil.  
Casing parted. Holes in casing - squeezed with 700 sxs.

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)  
Date/Time Plugging Completed: 05/16/2008 10:00 AM KCC Agent: PAT STAAB

Actual Plugging Report:  
Mid-Kan RIH with tubing to 3006'. Copeland rigged to tubing - pumped 10 sxs gel, followed with 50 sxs 60/40 pozmix - 4% gel.  
Pulled tubing to 1592'. Copeland rigged to tubing - pumped 200 sxs 60/40 pozmix - 4% gel - lost circulation.  
Pulled tubing to 800'. Copeland rigged to tubing - pumped 100 sxs - no circulation.  
Pulled tubing - left set for 2 1/2 hours - re-ordered cement.  
Ran back in the hole with tubing to 800'. Copeland rigged to tubing - pumped 175 sxs 60/40 pozmix - 4% gel with 400# hulls to circulate cement to surface.  
Pulled tubing - rigged to 5 1/2" casing - pumped 60 sxs cement with 100# hulls.  
Casing would not fill up - left set over night.  
8 5/8" full of cement - visual check  
05/16/2008  
Mid-Kan RIH with tubing and tagged cement at 620'.  
Rigged to tubing - pumped 80 sxs with 150# hulls to circulate cement to surface.  
Pulled tubing - topped with 10 sxs. Hole standing full.

Perfs:  
**RECEIVED**  
KANSAS CORPORATION COMMISSION  
**MAY 30 2008**  
CONSERVATION DIVISION  
WICHITA, KS  
**INVOICED**  
DATE 6-16-08  
INV. NO. 2008061832

Remarks: COPELAND ACID & CEMENTING COMPANY-TICKET #33519.  
Plugged through: TBG

District: 04 Signed [Signature] (TECHNICIAN) CM

MAY 16 2008

[Signature]

2-14-15W 33  
NW SE SE


MURFIN DRILLING COMPANY #6 SULLIVAN

Contr. \_\_\_\_\_ RUSSELL County

E 1890 Comm. \_\_\_\_\_ Comp. 7-7-50 IP 75 BOPD

Tops	Depth	Datum	Casing
ANH	919	+ 971	8" 926 SWB 9 BOPH 5" 3282
HEEB	3010	- 1120	
LANS	3050	- 1160	
GORH	3312	- 1422	
T.D.	3317	- 1427	

GORHAM POOL



INDEPENDENT OIL & GAS SERVICE  
WICHITA, KANSAS