

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-159-21491-00-00
Spot: W2NESWNW Sec/Twnshp/Rge: 10-19S-6W
3630 feet from S Section Line, 4390 feet from E Section Line
Lease Name: KRUSE A Well #: 3
County: RICE Total Vertical Depth: 3292 feet

Operator License No.: 30931
Op Name: DAYSTAR PETROLEUM, INC.
Address: 1321 W 93 N PO BOX 360
VALLEY CENTER, KS 67147

String	Size	Depth (ft)	Pulled (ft)	Comment
PROD	4.5	3220		
SURF	8.625	210		

Well Type: SWD EOR UIC Docket No: E26533.1 Date/Time to Plug: 11/14/2007 3:00 PM
Plug Co. License No.: 31529 Plug Co. Name: MIKE'S TESTING & SALVAGE, INC.
Proposal Rcvd. from: MIKE KELSO Company: MIKE'S TESTING & SALVAGE, INC Phone: (620) 562-8088

Proposed Plugging Method: SEE BELOW

Plugging Proposal Received By: JEFF KLOCK Witness Type: PARTIAL
Date/Time Plugging Completed: 11/14/2007 5:15 PM KCC Agent: VIRGIL CLOTHIER

Actual Plugging Report:

MIKE'S TESTING & SALVAGE, INC. RIGGED UP THE FIRST WEEK OF NOVEMBER TO REPAIR CASING LEAK ON WELL. CIBP ST @ 2900' AND TESTED TO 1300#. HOLES IN CASING AT 450' AND 960'. SPOTTED 50 SX @ 1000'. TIED ONTO 4 1/2" CASING AND PUMPED 960' AND PUMPED ADDITIONAL 400 SX W/NO CEMENT RETURNS. TAGGED CMT @ 595' HOLE AT 450' STILL LEAKING AND WOULD NOT HOLD PRESSURE. MIX 200 SX COMMON, 16 SX GEL & 3%CC AND DISPLACED TO 290'. LET SET FOR 1 WK. ON 11/12 DRILLED FROM 290' TO 522'. PRESSURED UP TO 300# AND LOST 160# IN 6 MIN. DRILLED FROM 522' TO 930' LOSING FLUID BELOW 600'. 11/14 DRILLED OUTSIDE 4 1/2" CASING AT APPROX. 930', CIRC UP PIECES OF SALT. WATER COMING UP 4 1/2" CASING TO SURFACE. SET CIBP @ 580' ABOVE TOP OF SALT AND SHUT OFF WATER COMING UP 4 1/2" CASING. PERF @ 550' AND RIH W/ TUBING TO 550' AND PUMPED 50 SXS. DISPLACED CEMENT OUT THRU PERFS WITH 4BBL WATER @ 550#. LET CEMENT SET. TAGGED CEMENT @ 233'. PERF @ 220' AND RIH W/TUBING AND CEMENTED. PRESSURED UP TO 300#. CIRCULATED CEMENT TO SURFACE INSIDE 4 1/2" THEN TIED ONTO SURFACE CASING AND PUMPED 2 BBL CEMENT BEFORE PRESSURING UP TO 1200#.

Perfs:

Remarks: 60-40 POZ, 4% GEL, 3% CC., 25 FLO-SEAL. ALLIED TICKET 25510

Plugged through: TBG

District: 02

Signed Virgil Clothier
(TECHNICIAN)

RECEIVED
KANSAS CORPORATION COMMISSION

NOV 29 2007

CONSERVATION DIVISION
WICHITA, KS