

9-30

4-071067

15-195-21238-00-00

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API number: 15-195-21,238-00-00

W2 SW SW /4 SEC. 02, 11 S, 22 W
660 feet from S section line
4950 feet from E section line

Operator license# 7383 Lease Hilgers well # B-1

Operator: Grady Bolding Corporation County Trego

Address: P.O. Box 486 Well total depth 3850 feet ^{125.12}
Ellinwood, Kansas 67526 Conductor Pipe: 0 inch @ 0 feet
Charles McDonald Surface pipe 8 5/8 Inch @ 249 feet

Aband. oil well X, Gas well , Input well , SWD , D & A

Plugging contractor: Tom's Well Service - Allied Cement License#

Address: Russell, Kansas - Russell, Kansas

Company to plug at: Hour: A.M. Day: 30 Month: September Year: 93

Plugging proposal received from: Randy Staab - Charles McDonald

Company: Grady Bolding Corporation Phone: 316-564-2240

Were: 8 5/8" 0 249' 8.P. cwc w/150 sxs. cement. 5 1/2" casing set @ 3850' w/125 sxs. cement. Perf. @ 3784' and 3788'. (Casing leak) Proposal from Dennis Hamel. 250 sxs. 60/40 pozmix - 10% gel - 9 sxs. gel - 4 sxs. hulls. Spot and displace all cement through tubing. 1) Perf. 5 1/2" casing @ 800' - 1670' - 2420'. Load both 5 1/2" casing with mud spacer below from top to bottom. Also pressure 5 1/2" x 8 5/8" annulus with cement. Shut in under pressure.

Plugging Proposal Received by: Dennis L. Hamel
Plugging operations attended by agent? All[X], Part[], None[]

Completed: Hour: 2:45 P.M., Day: 30, Month: September, Year: 93

Actual plugging report: Grady bolding ordered 300 sxs. 60/40 pozmix - 10% gel. - 4 sxs. hulls. Spotted and displaced all cement through tubing. 1) Perferated 5 1/2" casing @ 800' - 1670' - 2420'. 2) 2 3/8" tubing @ 3619' w/25 sxs. cement w/1 sx. hulls. added and displaced. 3) 2 3/8" tubing @ 3403' w/9 sxs. gel w/ 2 sxs. hulls added and displace. 4) 2 3/8" tubing @ 2420' w/100 sxs. cement and displaced. 5) 2 3/8" tubing @ 890' w/55 sxs. cement circulated out of 5 1/2" casing. 6) Squeezed 5 1/2" x 8 5/8" annulus w/75 sxs. cement with 1/2 sx. hulls added. Max. pressure 100 P.S.I. 7) Squeezed 5 1/2" casing w/45 sxs. cement. Max. pressure 400 P.S.I. Shut in 100 P.S.I.

Remarks: Cemented by: Allied Cement.
Condition of casing(in hole): GOOD BAD X Anhy. plug: YES X NO
Bottom plug(in place): YES X, CALC , NO Dakota plug: YES X, NO
Plugged through TUBING X, CASING . Elevation: GL

I did [X] did not [] observe the plugging.

M. J. Schmitt
(agent)

RECEIVED
STATE CORPORATION COMMISSION
10-13-1993
OCT 13 1993
CONSERVATION DIVISION
Wichita, Kansas

INVOICED
DATE OCT 19 1993
INV. NO. 38964