## 15-195-20730-00-00 6-070946

187

TO: API number: 15-195-20,730-∞-00 STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING NE NE SW /4 SEC. 20 , 11 S, 22 W 200 COLORADO DERBY BUILDING 2310 feet from S section line WICHITA, KANSAS 67202 2970 feet from E section line Operator license# 8572 Lease Nilhas well # 1-A Operator: Reach Oil Corporation County Trego Address: d/b/a The Reach Group Well total depth 4020 feet 130.65 229 E. William #500Conductor Pipe:O inch 0O feetWichita, Kansas 67202Surface pipe 8 5/8 Inch 0247 feet Aband. oil well X, Gas well \_\_\_, Input well \_\_\_, SWD \_\_\_, D & A \_\_\_ Plugging contractor: B.J. Services License#\_\_\_\_ Address: 1707 East 10th Street, Hays, Kansas 67601 Company to plug at: Hour: P.M. Day: 4th Month: September Year: 91 Plugging proposal received from: <u>Earl Ringeisen</u> Company: Reach Oil Corporation Phone: 316-262-1522 Were: 8 5/8" 247' S.P. cvc. w/175 sx. cement. 4 1/2" casing set @ 4014' w/300 sx. cement. 4 1/2" casing perf. @ 1184' cvc. w/170 sx. Perf. 0 3893' to 3654'. Proposal 275 sx. 65/35 pozmix - 8% gel. -5 sx. hulls. Load both 4 1/2" casing and 4 1/2" x 8 5/8" annulus with cement. Shut in under pressure. Plugging Proposal Received by: Marion J. Schmidt Plugging operations attended by agent? All[ X ], Part[ ], None[ Completed: Hour: 2:30P.M., Day: 4th, Month: September , Year: 91 Actual plugging report: Reach Group ordered 275 sx. 65/35 poz. -8% qel. - 5 sx. hulls. Pumped in with pump truck. 1) Pressured annulus w/5 sx. cement. Max. pressure 400 P.S.I. Shut in 400 P.S.I. 2) Pumped in 4 1/2" casing w/15 sx. cement followed w/185 sx. cement w/5 sx. hulls. Max. pressure 900 P.S.I. Shut in @ 600 P.S.I. Cemented by B.J. Services, Hays, Kansas. COMMISSION Remarks: +?∵ision I did V10 dCd Fatt 1 observe the plugging. DATE \_\_/0-28-9 9-4 NOV 20 1901 (agent) Form CP-2/3