	15-109-20331-00-00
TO: STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING 200 COLORADO DERBY BUILDING WICHITA, KANSAS 67202	API number: 15 N/A SW SE SW /4 SEC. 02 , 11 S, 32 W 330 feet from S section line 3630 feet from E section line
Operator license#_5131_	Lease <u>Hemmert</u> well # 1
Operator: Thunderbird Drilling, Inc.	County Logan
Address: P.O. Box 97 Ellinwood, Kansas 67526	Well total depth 4680 feet Conductor Pipe: 0 inch 0 feet Surface pipe 8 5/8 Inch 0 303 feet
Aband. oil well <u>X</u> , Gas well <u></u> , Input well <u></u> , SWD <u></u> , D & A	
Plugging contractor: <u>Kelso Casing Pulling, Inc.</u> License# 6050	
Address: Chase, Kansas 67524	
Company to plug at: Hour: A.M. Day: 1 Month: November Year: 94	
Plugging proposal received from: Richard	
Company: Kelso Casing Pulling, Inc. Phone:	
Were: Order 250 sxs. 60/40 pozmix - 10% gel - 500# hulkswas RECEIVED Allied Cement Company. Order sand and common cement.	
	RIAL.
	11 10 1994 CONSTRUCTION 1994
	CONSERVATION DIVISION WICHITA, KS
Plugging Proposal Received by: <u>Carl Goodrow</u> Plugging operations attended by agent? All[X], Part[], None[]	
Completed: Hour: 11:00A.M, Day: 1 , Month: November , Year: 94	
Actual plugging report: 8 5/8" set @ 303' w/225 sxs. cwc. 4 1/2" set @	
4676' w/150 sxs. PBTD 4634'. Prod. perf. 4242' - 4643'. Sand back to 4190' w/4 sxs. common cement on sand with bailer. Shots at 2503' -	
1545' tight free at 1245'. Mixed and pumped 112 sxs. cement blend w/450# hulls mixed in to 2500'. Pulled casing to 300' - circulated w/65 sxs.	
cement w/50# hulls. Lay down casing -	topped off w/10 sxs. Used total
of 187 sxs. cement blend w/500# hulls with Max. P.S.I. 400#. Plug complete.	
Remarks: Condition of casing(in hole):GOOD_X_BADAnhy.plug:YES_X_NO Bottom plug(in place):YES,CALC_X_,NODakota plug:YES_X_,NO Plugged through TUBING, CASING_X Elevation:GL	
I did [] observe the p	117)
DATE 11-1-94	(agent)