## 15-205-19441-00-00

3 032135

To:	API NUMBER	CONTROL NO. 20070001-028			
STATE CORPORATION COMMISSION	;;NW,SW,NE 1/4	Sec/Twp/Rge <u>S.3-T.27SR.16E.</u>			Ξ
Wichita State Office Bldg PLUGGING SECTION	3735	feet from so	uth section li	ne	
130 S. Market, Room 2078 Wichita, Kansas 67202	2432	feet from ea	st section lin	е	B
TECHNICIAN'S PLUGGING REPORT	Lease/Well#	FOSTER NO	D.8-P		
Operator License #	County	WILSON			
Operator: STATE OF KANSAS	Well Total Depth	950'		feet	
Name & BUFFALO III FEE FUND	Production Pipe:	<del></del>	_Size Feet		
Address PLUGGING PROJECT	Surface Casing:	6"	_Size Feet	20'	
AB oil well X Gas Well SWD Well	/ Input Well		D&A		
Other well as hereinafter indicated:					
Plugging Contractor: SPLANE PULLING & ROUSTABO	OUT SERVICE		_Lic.#		6372
Address: P.O. BOX 386, CHANUTE, KANSAS 66720					
Company to plug at: Hour: 12:00 P.M. Day:	5	Month:	3		2007
Plugging proposal received from: CLAYTON P. TITEL				<u>,</u>	
Company Name: KANSAS CORPORATION COMM	MISSION	Phone:	620-432-23	00	
Were: VISIBLE AT SURFACE ON THIS WELL WAS	S 6" SURFACE CA	SING ONLY	. THE		
PLUGGING PROPOSAL WAS TO DRILL OUT AS MUC	H OF THE WELL	AS POSSIBL	E AND		<del></del>
TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE	LE FULL OF CEM	ENT.	,,		
Plugging Proposal Re	ceived by:	<b>CLAYTON F</b>			
Plugging attended by Agent: All X	Part		TECHNICIAN None	_	
Operations Completed: Hour: 2:30 P.M. Day:	5	Month:	3		2007
Actual Plugging Report: THE WELL WAS DRILLED OUT TO 420'. AT THAT DEPTH					
IRON WAS ENCOUNTERED. 1" PIPE WAS RAN INTO	THE WELL TO 42	0'. CEMENT	WAS		
PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULA	ATED FROM THE	SURFACE C	ASING		
AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACE	CEMENT WAS FIL	LED FROM			
SURFACE. 114 SACKS OF CEMENT WERE PUMPED	INTO THIS WELL		***		
Remarks: (GPS SESSION PT. NO.28 ) (THIS WAS WELL NO.8-P ON THE LEASE MAP. )  (If additional description is necessary, use BACK of this form.)					
I DID observe this plugging.					

Signed:

RECEIVED

MAR 1 4 2007

**KCC WICHITA**