

3 023360

To:

API NUMBER 15-205-19562-00-00

STATE CORPORATION COMMISSION

SE SW,NE,SE 1/4 Sec/Twp/Rge S.3-T.27S.-R.16E.

Wichita State Office Bldg. - PLUGGING SECTION

1356 feet from south section line

130 S. Market, Room 2078

662 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# GLAMSER NO. 6-I

Operator License # 101

County WILSON

Operator: STATE OF KANSAS

Well Total Depth 950' feet

Name & BUFFALO IV FEE FUND

Production Pipe: 2" Size Feet 950'

Address PLUGGING PROJECT

Surface Casing: 6" Size Feet 20'

AB oil well Gas Well SWD Well/ Input Well

E-4207 D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING & ROUSTABOUT SERVICE

Lic. # 6372

Address: P.O. BOX 386, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00A.M. Day: 24 Month: 4 2008

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2 " CASING TO APPROXIMATELY 950' THAT HAD BEEN

CEMENTED IN FROM BOTTOM TO 400'. THE PLUGGING PROPOSAL WAS CIRCULATE AS

MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All Part

TECHNICIAN

None X

Operations Completed: Hour: 12:00P.M. Day: 24 Month: 4 2008

Actual Plugging Report: 3/4" PIPE WAS RAN INTO THE 2 " CASING TO 925'. CEMENT

WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2 " CASING AT

SURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS WASHED INTO THE 2 " AND 6"

ANNULUS TO 400'. AT THAT DEPTH SOLID CEMENT WAS ENCOUNTERED. CEMENT WAS

PMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT

SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

93 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION PT. NO.4) (THIS WELL WAS NO. 6-I ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

Signed:


 TECHNICIAN

