

3 023341

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Operator License # 100101Operator: STATE OF KANSASName & BUFFALO IV FEE FUNDAddress PLUGGING PROJECTAB oil well _____ Gas Well _____ SWD Well/ Input Well E-4207 D & A _____

Other well as hereinafter indicated: _____

Plugging Contractor: SPLANE PULLING & ROUSTABOUT SERVICE Lic. # 6372Address: P.O. BOX 386, CHANUTE, KANSAS 66720Company to plug at: Hour: 8:00:AM Day: _____ 14 Month: 4 2008Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 950' THAT HAD BEENCEMENTED IN FROM BOTTOM TO 600'. THE PLUGGING PROPOSAL WAS CIRCULATE ASMUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.Plugging Proposal Received by: CLAYTON P. TITELPlugging attended by Agent: All _____ Part _____ TECHNICIAN None XOperations Completed: Hour: 4:00P.M. Day: _____ 14 Month: 4 2008Actual Plugging Report: 3/4" PIPE WAS RAN INTO THE 2" CASING TO 900'. CEMENTWAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING ATSUFRACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS WASHED INTO THE 2" AND 8"ANNULUS TO 600'. AT THAT DEPTH SOLID CEMENT WAS ENCOUNTERED. CEMENT WASPMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING ATSURFACE. THE 1" PIPE WAS REMOVED.DISPLACEMENT WAS FILLED FROM SURFACE.250 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (GPS SESSION PT. NO.11) (THIS WELL WAS NO. 2-I-C ON THE LEASE MAP.)(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

RECEIVED
KANSAS CORPORATION COMMISSION

APR 30 2008

CONSERVATION DIVISION
WICHITA, KS

Signed:

Clayton P. Titel
TECHNICIAN

P/K

15-205-19564-00-00
API NUMBER CONTROL NO. 20070031-01 047
NW,NE,SE 1/4 Sec/Twp/Rge S.3-T.27S.-R.16E.
2639 feet from south section line
714 feet from east section lineLease/Well# GLAMSER NO.2-I-C
County WILSON
Well Total Depth 950' feet
Production Pipe: 2" Size Feet 950'
Surface Casing: 8" Size Feet 20'