

3 023416

15-001-02487-00-00

To:

Plugging contractor
expired. Please
correct and return
with original
signature

OMMISSION

PLUGGING SECTION

API NUMBER 20080046-052

SW,NE,SE 1/4 Sec/Twp/Rge S.14-T.26S.-R.18E.

1353 feet from south section line

774 feet from east section line

REPORT

Operator License #

100/101

Operator: STATE OF KANSAS

Name & FEE FUND PLUGGING

Address

AB oil well Gas Well

SWD Well/ Input Well

Lease/Well# NORDT NO. EE-9

County

ALLEN

Well Total Depth

850 feet

Production Pipe: 8'

Size Feet 850'

Surface Casing: 8"

Size Feet 20'

E-549

D & A

Other well as hereinafter indicated:

Plugging Contractor: KEPLEY WELL SERVICE, LLC

Lic. #

30670

Address: 19245 FORD RD., CHANUTE, KS. 66720

Company to plug at:

Hour:

8:00A.M. Day:

7. Month:

16

2008

Plugging proposal received from: CLAYTON P. TITEL

Company Name:

KANSAS CORPORATION COMMISSION

Phone:

620-432-2300

Were:

THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 850'

THAT HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL

WAS TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF

CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent:

All

X

Part

TECHNICIAN

None

Operations Completed: Hour:

12:00P.M. Day:

7. Month:

16

2008

Actual Plugging Report:

3/4" PIPE WAS RAN INTO THE 2" CASING TO 800'.

CEMENT WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM

THE 2" CASING AT SURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS

RAN INTO THE 2" AND 8" ANNULUS TO 250'. CEMENT WAS PUMPED INTO THE 1"

PIPE UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE.

THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE. 117

SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION POINT NO. 9) (THIS WAS WELL NO.EE-9 ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I

DID

observe this plugging.

RECEIVED
KANSAS CORPORATION COMMISSION
Signed:

AUG 25 2008

CONSERVATION DIVISION
WICHITA, KS

Clayton P. Titel
TECHNICIAN

PKT