

3 023181

SE WUSE

15-207-02041-00-00
7

To:

API NUMBER 20070029-04

STATE CORPORATION COMMISSION

~~NA 15-21-01-174~~ Sec/Twp/Rge S.21-T.26S.-R.16E.

Wichita State Office Bldg. - PLUGGING SECTION

1709 ~~611~~ feet from south section line

130 S. Market, Room 2078

1540 ~~540~~ feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# Rose East - Toedman B 3
~~TOEDMAN B NO. 3~~ 0Operator License # 100 101County WOODSONOperator: STATE OF KANSASWell Total Depth 1100 feetName & FEE FUND PLUGGINGProduction Pipe: 4 1/2" Size Feet 1100'

Address

Surface Casing: 6" Size Feet 40'AB oil well X Gas Well SWD Well/ Input Well D & A Other well as hereinafter indicated: Plugging Contractor: KEPLEY WELL SERVICE, LLCLic. # 30870 33749Address: 19245 FORD RD., CHANUTE, KS. 66720Company to plug at: Hour: 8:00A.M. Day: 5 Month: 7 2007Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 4 1/2" CASING TO APPROXIMATELY 1100' THAT HAD
BEEN CEMENTED IN AT T.D.. THE PLUGGING PROPOSAL WAS TO PERFORATE THE CASING
AND TO CIRUCLATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by: CLAYTON P. TITEL

TECHNICIAN

Plugging attended by Agent: All X Part None Operations Completed: Hour: 2:00P.M. Day: 5 Month: 7 2007Actual Plugging Report: THE 4 1/2" CASING WAS PERFORATED AT 700' AND WAS

PERFORATED AT 200'. 1" PIPE WAS RAN INTO THE 4 1/2" CASING TO 1100'. CEMENT WAS
PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 4 1/2" CASING AND FROM
THE 4 1/2" AND 6" ANNULUS AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT
WAS FILLED FROM SURFACE. 161 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (SPOT LOCTION ESTABLISHED BY GPS AS TOB 03)(If additional description is necessary, use BACK of this form.)I DID observe this plugging.

RECEIVED
 KANSAS CORPORATION COMMISSION

Signed:

Clayton P. Titel
 TECHNICIAN

JUL 26 2007

KANSAS CORPORATION COMMISSION
 RECORDS DIVISION