

3 023394

15-001-02521-00-00

To:

API NUMBER 20080046-017

STATE CORPORATION COMMISSION

SE,SE,SE 1/4 Sec/Twp/Rge S.14-T.26S.-R.18E.

Wichita State Office Bldg. - PLUGGING SECTION

564 feet from south section line

130 S. Market, Room 2078

598 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# LOCKHART NO. FF-14

Operator License # 100 101

County ALLEN

Operator: STATE OF KANSAS

Well Total Depth 850 feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 850

Address

Surface Casing: 10" Size Feet 20'

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: KEPLEY WELL SERVICE, LLC

Lic. # 30670

Address: 19245 FORD RD., CHANUTE, KS. 66720

Company to plug at: Hour: 8:00A.M. Day: 3 Month: 6 2008

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 850' THAT

HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All Part

TECHNICIAN

None X

Operations Completed: Hour: 12:00P.M. Day: 3 Month: 6 2008

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 470'. CEMENT

WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING

AT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 10"

ANNULUS TO 250'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED

FROM THE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT

WAS FILLED FROM SURFACE. 120 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION POINT NO. 17) (THIS WELL WAS WELL NO. FF-14 ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

RECEIVED

KANSAS CORPORATION COMMISSION

Signed:

JUL 07 2008

CONSERVATION DIVISION
WICHITA, KSClayton P. Titel
TECHNICIAN

PKT