

3 023396

15-001-02525-00-00

To:

API NUMBER 20080046-014

STATE CORPORATION COMMISSION

SE,SE,SE 1/4 Sec/Twp/Rge S.14-T.26S.-R.18E.

Wichita State Office Bldg. - PLUGGING SECTION

340 feet from south section line

130 S. Market, Room 2078

326 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# LOCKHART NO. GG-15

Operator License # 100101

County ALLEN

Operator: STATE OF KANSAS

Well Total Depth 850 feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 850

Address

Surface Casing: 8" Size Feet 20'

AB oil well Gas Well SWD Well/ Input Well E-591 D & A

Other well as hereinafter indicated:

Plugging Contractor: KEPLEY WELL SERVICE, LLC

Lic. # 30670

Address: 19245 FORD RD., CHANUTE, KS. 66720

Company to plug at: Hour: 8:00A.M. Day: 20 Month: 6 2008

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 850' THAT

HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by: CLAYTON P. TITEL

TECHNICIAN

Plugging attended by Agent: All ☒ Part

None

Operations Completed: Hour: 10:00AM Day: 20 Month: 6 2008

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 825'. CEMENT

WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING

AT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8"

ANNULUS TO 425'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED

FROM THE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT

WAS FILLED FROM SURFACE. 117 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION POINT NO. 14) (THIS WELL WAS WELL NO. GG-15 ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

RECEIVED
KANSAS CORPORATION COMMISSION

Signed:

Clayton P. Titel
TECHNICIAN

JUL 11 2008

CONSERVATION DIVISION
WICHITA, KS