3 023164

To:	API NUMBER	20070029-002 b	
STATE CORPORATION COMMISSION NE	NW,NW,NW 1/4	Sec/Twp/Rge	S.16-T.26SR.16E.
Vichita State Office Bldg PLUGGING SECTION 5158 feet from south section line			
130 S. Market, Room 2078	4699 feet from east section line		
Wichita, Kansas 67202 TECHNICIAN'S PLUGGING REPORT	Lease/Well#	Rose Eas	t-McGregor 2
Operator License # 100 \(\)	County	WOODSON	
Operator: STATE OF KANSAS	Well Total Depth		feet 4400
Name & FEE FUND PLUGGING	Production Pipe:		Size Feet 1100'
Address	Surface Casing:	8"	Size Feet 40'
	/ Input Well		
Other well as hereinafter indicated:			
Plugging Contractor: KEPLEY WELL SERVICE, LLC			Lic. # 30070
Address: 19245 FORD RD.,CHANUTE, KS. 66720			<u> </u>
Company to plug at: Hour: 8:00A.M. Day:	22	Month: .	5 2007
Plugging proposal received from: CLAYTON P. TITEL			
Company Name: KANSAS CORPORATION COMM	MISSION	Phone:	620-432-2300
Were: THIS WELL CONSISTED OF 4 1/2" CASING TO APPROXIMATELY 1100' THAT HAD			
BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO PERFORATE THE			
4 1/2" CASING AND TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF			
CEMENT INSIDE AND OUTSIDE THE 4 1/2' CASING.			
Plugging Proposal Received by: CLAYTON P. TITEL			
Plugging attended by Agent: All	Part		TECHNICIAN None X
Operations Completed: Hour: 4:00P.M. Day:	- 22	Month:	5 2007
Actual Plugging Report: THE 4 1/2" CASING WAS PERFORATED AT 700' AND AT			
200". 1" PIPE WAS RAN INTO THE 4 1/2" CASING TO 1100'. CEMENT WAS PUMPED INTO			
THE 1" PIPE UNTIL CEMENT CIRULATED FROM THE 4 1/2" CASING AND FROM THE 4 1/2"			
AND 8" ANNULUS AT SURFACE. THE 1" WAS REMOVED. DISPLACEMENT WAS FILLED			
FROM SURFACE. 170 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.			
Remarks: (SPOT LOCTION ESTABLISHED BY GPS AS NO. MCG2)			
(If additional description is necessary, use <u>BACK</u> of this form.)			
I DID NOT observe this plugging.			

Signed:

TECHNIQUANSAS CORPORATION COMMISSION

JUN 18 2007

CONSERVATION DIVISION WICHITA, KS