

15-207-02022-00-005 4-07

3 023152

To:

API NUMBER 20070029-009

STATE CORPORATION COMMISSION

SW NW,SE,NW 1/4 Sec/Twp/Rge S.16-T.26S.-R.16E.

Wichita State Office Bldg. - PLUGGING SECTION

3392 feet from south section line

130 S. Market, Room 2078

3871 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# Rose East-McGregor 5Operator License # 100 101County WOODSONOperator: STATE OF KANSASWell Total Depth 800 feetName & FEE FUND PLUGGINGProduction Pipe: 4 1/2" Size Feet 1100

Address

Surface Casing: 8" Size Feet 40'AB oil well X Gas Well SWD Well/ Input Well

D &amp; A

Other well as hereinafter indicated:

Plugging Contractor: KEPLEY WELL SERVICE, LLCLic. # 30670Address: 19245 FORD RD., CHANUTE, KS. 66720Company to plug at: Hour: 9:00A.M. Day: 4 Month: 11 2007Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300Were: THE PLUGGING PROPOSAL WAS TO CIRCULATE AS MUCH OF THE WELLAS POSSIBLE FULL OF CEMENT INSIDE AND OUTSIDE THE 4 1/2" CASING.Plugging Proposal Received by: CLAYTON P. TITEL

TECHNICIAN

Plugging attended by Agent: All PartNone XOperations Completed: Hour: 4:00P.M. Day: 4 Month: 11 2007Actual Plugging Report: 1" PIPE WAS RAN INTO THE 4 1/2" CASING TO 420'. AT THATDEPTH A SOLID OBSTRUCTION WAS ENCOUNTERED. CEMENT WAS PUMPED INTO THE  
1" PIPE UNTIL CEMENT CIRCULATED FROM THE 4 1/2" AT SURFACE. THE 1" WAS REMOVED.1" PIPE WAS WASHED INTO THE 4 1/2" AND 8" ANNULUS TO 280'. AT THAT DEPTH A SOLIDOBSTRUCTION WAS ENCOUNTERED. CEMENT WAS PUMPED INTO THE 1" PIPE UNTILCEMENT CIRCULATED AT SURFACE. THE 1" WAS REMOVED. DISPLACEMENT WAS FILLEDFROM SURFACE.Remarks: (SPOT LOCATION ESTABLISHED BY GPS AS MCG 05)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:

Clayton P. Titel  
TECHNICIAN  
RECEIVED  
KANSAS CORPORATION COMMISSION

MAY 02 2007

CONSERVATION DIVISION  
WICHITA, KS

PPT