## 4 - 031609

TO: API number:15- -STATE CORPORATION COMMISSION NW NE NW /4 SEC. 30 , 10 S, 20 W CONSERVATION DIVISION - PLUGGING 4950 feet from S section line 200 COLORADO DERBY BUILDING WICHITA, KANSAS 67202 3630 feet from E section line Operator license#<u>5363</u> Lease Raymond A well # 2 County Rooks Operator: Berexco Well total depth <u>3699</u> feet Address: P.O. Box 723 Hays, Kansas 67601 Conductor Pipe: O inch a O feet Surface pipe 8 5/8 Inch 0 160 feet Aband. oil well . Gas well . Input well X . SWD . D & A Plugging contractor: Halliburton License# -Address: Hays, Kansas 67601 Company to plug at: Hour: P.M. Day: 8 Month: November Year: 91 Plugging proposal received from: George Jorgensen Company: Berexco Phone: 913-628-6101 Were: <u>8 5/8" set 0 160' w/125 sx. cwc. 5 1/2" set 0 3696' w/100 sxs.</u> Top squeeze @ 825' w/550 sx. - 1018' w/190 sx. - 1250' w/50 sx. - 1284' w/250 sx. TOC @ 700'. Shot in 5 1/2" @ 600' 2HPF. Perf. 3132" - 3260'. Order 150 sx. common cement 350 sx. 60/40 posmix - 6% gel. - 500# hulls. Halliburton Cement Company. Ows Water Trucks. Company Rig. Plugging Proposal Received By: Don Butcher and Carl Goodrow Plugging operations attended by agent? All[ X ], Part[ ], None[ Completed: Hour: 3:15P.M, Day: 8 , Month: November , Year: 91 Actual plugging report: Ran tubing to 3220'. Spot 100 sx. common cement w/200# hulls mixed in. Laid down tubing to 2320'. Flow from well was stopped. Spot 50 sx. common cement w/100# hulls mixed in. Laid down tubing to 1920'. Circulated cement blend to surface. Laid down tubing. Squeezed 5 1/2" casing with total of 150 sx. common cement. 150 sx. cement blend with 500# hulls mixed in to Max. P.S.I. 700#. Close in P.S.I. 600#. Squeezed 8 5/8 annulus with 200 sx. cement blend to Max. P.S.I. 200#. Close in P.S.I. 100#. Plug complete. Remarks: <del>- RECEIVED</del> STATE CORPORATION COMMISSION Carl Good 1 obs NOV-2th 1991 ugging. I INVOICE DEC

DATE 12-6-91

(agent)

Form CP-2/3