4-<u>032152</u> 15-065-01843-0000

| TO: | API Number: 15 |
|--|---|
| STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING 130 SOUTH MARKET, SUITE 2078 | <u>W2 W2 NW</u> /4 SEC. <u>06</u> , <u>10</u> , <u>23 W</u> <u>3960</u> feet from S section line |
| WICHITA, KANSAS 67202 | 4950 feet from E section line |
| Operator license#_5285 | Lease: Gano Well # 8 |
| Operator: The Dane G. Hansen Trust | County: Graham |
| Address: P.O. Box 187 Logan, Kansas 676462 | Well total depth 4020 130.65 Conductor Pipe: 0 inch 0 0 feet Surface pipe 8 5/8 Inch 0 206 feet |
| Aband. oil well, Gas well, Input well | , SWD, D & A |
| Plugging contractor: Allied Cement Company | License# |
| Address: Russell, Kansas 67665 | |
| Company to plug at: Hour: P.M. Day: 17 | Month: <u>May</u> Year: <u>1996</u> |
| Plugging proposal received from: Rich | |
| Company: The Dane G. Hansen Trust | Phone: |
| Were: Order 300 sxs 60/40 pozmix - 10% gel | - 500# hulls. |
| | -7 |
| | |
| 7 | ड-व्य- १५ 🚊 💆 |
| | 2 26 |
| Plugging Proposal Received by: Carl Goodro | w C |
| Plugging operations attended by agent? All[X |], Part[], None[] |
| Completed: Hour: 3:15 P.M., Day: 17, Month: | May , Year: 1996 |
| Actual plugging report: 8 5/8" set at 206' cwc sxs. Prod. Perfs 3862' - 3954'. PBTD 3980'. Squeezed 5 1/2" w/250 sxs cement blend w/500# P.S.I. 600#. Squeezed 8 5/8" w/50 sxs to Max. | Squeezed 3100' and 2108' W/624 sxs cement. nulls mixed into Max. P.S.I. 650#. Close in |
| | |
| Remarks: GOOD BAD_ | Anhy.plug: YES 2072 NO |
| Bottom plug(in place): YES, CALC, Plugged through TUBING, CASING | NO Dakota plug: YES, NO |
| <pre>I did[x] / did not[] observe the plugging</pre> | Car Desolvans |
| | (agent) Form CP-2/3 |