

KANSAS  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION AGENT'S REPORT

RECEIVED  
STATE CORPORATION COMMISSION

JUN 23 1961

CONSERVATION DIVISION  
Wichita, Kansas

TO:  
J. P. Roberts  
Assistant Director  
500 Insurance Building  
212 North Market  
Wichita 2, Kansas

File No. \_\_\_\_\_ County: Ellis

Location: CS 1/2 NW NE Sec. 7 Twp. 11 Rge. \_\_\_\_\_ (E) \_\_\_\_\_ (W) 17

Name of Field: \_\_\_\_\_ Total Depth: 3468

I have this date completed supervision of plugging of:

Lease Name: Henderson Well No. A-4

Operator's Full Name: Pan American Pet Co

Complete Address: Box 1654 Oklahoma City, Okla

Plugging Contractor Knight Casing Pulling Co

Address: Chase, Kansas License No. 436

Oil Well  Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well \_\_\_\_\_ D & A \_\_\_\_\_

Other well as hereafter indicated: \_\_\_\_\_

Was any delay in plugging operations caused by Conservation Division Agent?

Yes \_\_\_\_\_ No

If yes how long? \_\_\_\_\_ Reason: \_\_\_\_\_

Operation Completed: Hour 1PM Day 19 Month 6 Year 61

The above well was plugged as follows:

~~15" 45' - 10 3/4" 1150' circulated with cement - 7" 3425' with 100 sax cement~~

~~5" liner 2059' to 3468' - PB to 3433' - perforated 3428'~~

~~Bridge in hole at top 5 1/2" liner 2059' - unable to knock out - pulled 1945'~~

~~5 1/2" to 450', circulated hole with heavy mud through 5 1/2" at 450' 435' ( 52 sax~~

~~Gel), displaced 25 sax cement through 5 1/2" at 435', heavy mud to 150', displaced~~

~~25 sax cement through 5 1/2" at 150', heavy mud to 30', set bridge and cement to~~

~~bottom cellar.~~

Mudding and cementing by Knight Co Pump Truck.

Signed: [Signature]  
Conservation Division Agent

Reviewed: [Signature]  
Field Supervisor

Remarks:

INVOICED

DATE 6/28/61

INV. NO. 3318