

3 023539

15-205 - 19916-0000

To: STATE CORPORATION COMMISSION
Wichita State Office Bldg. - PLUGGING SECTION
130 S. Market, Room 2078
Wichita, Kansas 67202

API NUMBER 15-207-02236-00-00
SE,SW,SE 1/4 Sec/Twp/Rge S4.-T.27S.-R.16E.
519 feet from south section line
1373 feet from east section line

TECHNICIAN'S PLUGGING REPORT
Operator License # 101
Operator: STATE OF KANSAS
Name & BUFFALO IV FEE FUND
Address PLUGGING PROJECT

Lease/Well# APT NO.14 (OLE 14)
County WOODSON WILSON
Well Total Depth 950 feet
Production Pipe: 2 Size Feet 925'
Surface Casing: 8" Size Feet 40'

AB oil well Gas Well SWD Well/ Input Well D & A

Other well as hereinafter indicated: _____

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE, INC. Lic. # 30670
Address: P.O. BOX 386, CAHANUTE KS. 66720

Company to plug at: Hour: 8:00A.M. Day: _____ 24 Month: 7 2009

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 925' THAT
HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO
CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by: CLAYTON P. TITEL

Plugging attended by Agent: All Part TECHNICIAN
None

Operations Completed: Hour: 12:00P.M. Day: _____ 24 Month: 7 2009

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 800'.

CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM
THE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN
INTO THE 2" AND 8" ANNULUS TO 600'. CEMENT WAS PUMPED INTO THE 1" PIPE
UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE. THE 1"
PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE. 194 SACKS
OF CEMENT WERE PUMPED INTO THIS WELL.

RECEIVED
AUG 03 2009
KCC WICHITA

Remarks: GPS NO. 14. Control # 20090003-028
(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

Signed: Clayton P. Titel
TECHNICIAN