

6 070381

051-24,282

R

API NUMBER 15-

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

SE NE NE, SEC. 25, T 11 S, R 17 W/E  
4460 feet from S section line  
440 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 5447

Lease Name Colahan Well # "B" - 26 SWD

Operator: Cities Service Oil and Gas Corp.

County Ellis 45.50

Name & Address: 800 Sutton Place Bldg.

Well Total Depth 1400 feet

209 East William

Conductor Pipe: Size 0 feet

Wichita, Kansas 67202

Surface Casing: Size 13 3/8" 255

Abandoned Oil Well \_\_\_\_\_ Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well X \_\_\_\_\_ D&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_ Lost Circulation @ 1382 ft. Abandoned and plugged

Plugging Contractor Halliburton Cementing Company License Number \_\_\_\_\_

Address 1100 East 8th Street Hays, Kansas 67601

Company to plug at: Hour: \_\_\_\_\_ Day: 12th Month: August Year: 19 85

Plugging proposal received from Dan Hoffman and Don Sheldon

(company name) Cities Service Oil and Gas Corp. (phone) 913-434-2036

were: 13 3/8" 255 ft S.P. CWC w/300 sk Class A. 3% CA - CL (By Halliburton Cement)

Cities Service lost circulation on this well, loaded the hole with lost circulation material;

Spotted cement on 8 occasions, drilled out cement (7) seven times and lost circulation every

time; The (8th) time the cement (200 sk) was not drilled out, decided to plug.

(Order 500 sx. cement.) 100 sx. common 3% Common 3% CA-CL, and 400 sk. 60/40 Pozmoix 4% Gel

Spot with Drill Stem. Plugging Proposal Received by Maurice Schmitt DOIC (TECHNICIAN)

Plugging Operations attended by Agent?: All X Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 4:45 A.M. Day: 13th Month: Aug. Year: 19 85

ACTUAL PLUGGING REPORT Ordered 500 sk. cement, 100 sk Common 3% CA-CL. and 400 sk. 60/40

Pozmoix 4% Gel 3% CA-CL.

Spotted with drill stem, Heavy mud in hole and between all plugs. On 8-11-85 after (7) seven attempts they spotted 200 sk cement @ 1388 ft, did not drill it out. On 8-12-85, tagged cement with drill pipe (approx. 16,000 lbs) @ 1003 ft. 1. Spotted 100 sx. common 3% CA CL w/2 sk. Flake 2 sk Hulls @ 1001 ft. (2) Spotted 200 sk. Cmt. w/2 Flake @ 550 ft. After 2 hrs. tagged cement @ 410 ft. (3) Spotted 100 sk Cement @ 400 ft., (4) spotted 50 sk. cement @ 270 ft., (5) At 40 ft. solid bridge, Hulls and plug w/20 sk. cement to ~~the~~ hole., 10 sk. cement in rat hole (circulate) LEAD

Remarks: (If additional description is necessary, use BACK of this form.)

INVOICED

DATE (SEP 10 1985) 9949

INVOICE NO. \_\_\_\_\_

STATE CORPORATION COMMISSION  
CONSERVATION DIVISION  
Wichita, Kansas  
RECEIVED  
SEP 3 1985  
09-03-85

Cemented by Halliburton Company

Signed Maurice Schmitt DOIC (TECHNICIAN)

Cities Service

Calahan "B" - 26 (SWD)

25-11-17

Ellis, County

Some of the lost circulation materials used the amounts on file in KCC Office  
Lime, Salt Gel-Ben Gel, Cedar Fiber Mud Seal, Cellophane, Hulls, Multi Seal,  
Other additives, Gil Sonite, Flocheck, Calcium Chloride.