

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-051-02402-00-00
Spot: SWSWSE Sec/Twnshp/Rge: 8-12S-17W
322 feet from S Section Line, 2411 feet from E Section Line
Lease Name: KARLIN Well #: 1
County: ELLIS Total Vertical Depth: 3644 feet

Operator License No.: 7383
Op Name: GRADY BOLDING CORPORATION
Address: PO BOX 486
ELLINWOOD, KS 67526

String	Size	Depth (ft)	Pulled (ft)	Comments
SURF	8.625	170	0	125 SX
PROD	5.5	3641	0	150 SX

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 05/16/2011 9:00 AM
Plug Co. License No.: 31529 Plug Co. Name: MIKE'S TESTING & SALVAGE, INC.
Proposal Rcvd. from: MIKE KELSO Company: GRADY BOLDING CORPORATION Phone: (620) 938-2943

Proposed Plugging Method: Ordered 400 sxs 60/40 pozmix - 4% gel - 600# hulls - 11 sxs gel.
Casing leaks 1750' - 2950' - squeezed with 1350 sxs in 1983.
Perf Tech perfed at 1400' - 830' - 220'.
Lease worked up by Pat Staab.

Plugging Proposal Received By: EDWIN SCHUMACHER Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 05/16/2011 12:15 PM KCC Agent: PAT STAAB

Actual Plugging Report:

Mike's Testing & Salvage RIH with tubing to 3600'.
Copeland rigged to tubing and pumped 11 sxs gel - followed with 50 sxs 60/40 pozmix - 4% gel with 200# hulls mixed in.
Pulled tubing to 1970'. Copeland rigged to tubing and mixed and pumped 100 sxs cement with 300# hulls mixed in.
Pulled tubing to 1000' - pumped 145 sxs cement with 100# hulls to circulate cement to surface.
Pulled tubing - topped off 5 1/2" casing with 30 sxs cement - hole standing full.
Rigged to 8 5/8" casing and pumped 15 sxs cement.
Max. P.SI. 200#. S.I.P. 200#.

Perfs:

RECEIVED
MAY 23 2011
KCC WICHITA

Remarks: COPELAND CEMENTING COMPANY-TICKET #36330.

Plugged through: TBG

District: 04

Signed _____

(TECHNICIAN)

CM

Form CP-2/3

MAY 19 2011