

9-30

429 R

6 070717

API NUMBER 15-051-19456-00-01

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

NW NW NW, SEC. 6, T 14 S, R 16 W/E

4950 feet from S section line

4950 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # \_\_\_\_\_

Lease Name N. Kippes Well # 1 OWWO

Operator: Vonfeldt Crude Oil Prod  
Name & Address: Box 119 Munjor Rt.  
Hays, Ks. 67601

County Ellis 115.31

Well Total Depth 3548 feet

Conductor Pipe: Size 0 feet

Surface Casing: Size 8 5/8 feet 320

KCC Fee Fund Plugging

RECEIVED  
STATE CORPORATION COMMISSION  
NOV 8 1988  
CONSERVATION DIVISION  
Wichita, Kansas

Abandoned Oil Well  Gas Well  Input Well  SWD Well  U&A

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor Allied Cementing CO. License Number \_\_\_\_\_

Address Box 31 Russell, Ks. 67665

Company to plug at: Hour: 10:00AM Day: 30 Month: Sept Year: 19 \_\_\_\_\_

Plugging proposal received from Marion Schmidt and Don Butcher

(company name) KCC District #4 2301 E 13 Hays, Ks. (phone) \_\_\_\_\_

were: 8 5/8" 320' S.P. cwc w/NA, 4 1/2" casing set at 3548' w/NA. Bottom of hole

shut off. Tubing buckled at bottom, Junk basket at 2000'. Casing was split at 1700'.

Casing squeezed at 1700' cement circulated and went down hole. Operator tried to

drill out cement. Couldn't and abandoned hole. Proposal 300 sks 60/40 Poz 6% Gel and

3 sks Hulls. Annulus open pump in 4 1/2" casing with pump truck, shut in under pressure.

Perf at 450' and 1600'. Plugging Proposal Received by Marion Schmidt (TECHNICIAN)

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 1:00PM Day: 30 Month: Sept Year: 19 88

ACTUAL PLUGGING REPORT Ordered 300 sks 60/40 Poz 6% Gel and 3 sks Hulls, pumped

in 4 1/2" casing annulus open with pump truck. Perferated at 450' and 1600'.

1. Pumped in 4 1/2" casing w/70 sks cement. Annulus open, casing ruptured. Repaired

casing with weld. 2. Pumped in another 105 sks cement. Cement circulated out of annulus.

3. Shut annulus in and squeezed casing with an additional 125 sks cement w/1 sk Hulls.

Max pressure 350 Psig. Shut in with 200 lbs. Psig. Cemented by Allied Cement.

Remarks: (If additional description is necessary, use BACK of this form.)

INVOICED  
I (client) observe this plugging.

DATE 11-10-88

INV. NO. 2298

Signed Marion Schmidt