

1 070191

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

Docket No. D-19,231  
API NUMBER 15- 101-20,265-00-00

SE SW NW, SEC. 4, T 17 S, R 27 W X

TECHNICIAN'S PLUGGING REPORT

Operator License # 5285

2970 feet from S section line

4290 feet from E section line

Operator: Dane G. Hansen Trust

Lease Name Bowles Well # 2 SWD

Name & Address

County Lane 149.37

P. O. Box 187

Well Total Depth 4596 feet

Logan, KS 67646

Conductor Pipe: Size \_\_\_\_\_ feet

Surface Casing: Size 8 5/8 feet 320

Abandoned Oil Well \_\_\_\_\_ Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well  D&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor Kelso Casing Pulling License Number 6050

Address P. O. Box 347, Chase, KS 67524

Company to plug at: Hour: 11:45 am Day: 11 Month: June Year: 19 86

Plugging proposal received from Millard Kelso

(company name) Kelso (phone) 316-938-2457

were: 4 1/2" at 4328' Perfs at 4281-87'

1st plug pump 200 sx cement to bottom

2nd plug pump 70 sx cement down 4 1/2" and shut in

3rd plug pump 80 sx cement down 8 5/8" and shut in

Plugging Proposal Received by Dan Goodrow

(TECHNICIAN)

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 12:20 pm Day: 11 Month: June Year: 19 86

ACTUAL PLUGGING REPORT 1st plug squeezed perfs with 200 sx cement - Maximum pressure 1200 psi

left 500' of tubing and packer cemented in hole. 2nd plug pumped 70 sx Allied ATL cement

down 4 1/2" Maximum pressure 400 psi and shut in 100 psi. 3rd plug pumped 80 sx ATL

cement down 8 5/8" Maximum pressure 100 psi and shut in 50 psi.

Cement wt. 11.5 Used 68 bbls of water.

RECEIVED  
STATE CORPORATION COMMISSION  
JUN 16 1986

Remarks: No recovery. Used Allied ATL cement by Allied.

(If additional description is necessary, use BACK of this form.)

INVOICED

DATE JUN 18 1986

Signed Dan Goodrow (TECHNICIAN)

INV. NO. 14133

6-11