

6 070842

5-15 15051-19462-0000

4-23-62

To: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER 15-

C SE _____, SEC. 9, T 11 S, R 19 W/E

TECHNICIAN'S PLUGGING REPORT

Operator License # 5245

Operator: Okmar Oil Company

Name & Address: Box 723

Hays, Kansas 67601

C/O Ted Crawford

3950 feet from S section line

1320 feet from E section line

Lease Name Gustus Well # 7

County Ellis 116.77

Well Total Depth 3593 feet

Conductor Pipe: Size _____ feet

Surface Casing: Size 8 5/8 feet 177

Abandoned Oil Well Gas Well _____ Input Well _____ SWD Well _____ D&A _____

Other well as hereinafter indicated _____

Plugging Contractor B. J. Services and Co. Tools License Number _____

Address Box 69 Hays, Ks. 67601

Company to plug at: Hour: AM Day: 15 Month: May Year: 19 90

Plugging proposal received from George Jorgenson

(company name) Okmar Oil Company (phone) _____

were: 8 5/8" 177 ft. s.p. cwc w/135 sks cement. 5 1/2" casing set at 3590 ft w/175 sks cement.

Perf 3575 - 80. C.I.B.P. 3585'. Sq at 565 ft w/300 sks cement. Proposal: 350 sks 65/35 poz

8% gel and 5 sks hulls. Perf anhy at 1375. Run 2 3/8" tubing to 3500 ft. Spot and displace

75 sks cement. Pull 2 3/8" tubing to 1400 ft. Circulate with cement. Then, sq 5 1/2" casing.

Load annulus with cement. Shut in under pressure.

Plugging Proposal Received by *MJS* Marion J. Schmidt
(TECHNICIAN)

Plugging Operations attended by Agent?: All _____ Part _____ None _____

Operations Completed: Hour: 3:30PM Day: 15 Month: May Year: 19 90

ACTUAL PLUGGING REPORT Okmar Oil Co. ordered 350 sks 65/35 poz 8% gel and 5 sks hulls.

Pumped in with pump truck. Spotted and displaced cement through tubing. 1. Mercury Wire-

line perforated 5 1/2" casing at 1375 ft. 2. 2 3/8" tubing at 3500 ft. Spotted and displaced

75 sks cement w/2 1/2 sks hulls. 3. 2 3/8" at 1400 ft. Spotted 100 sks cement. Cement circ.

Lay tubing down. 4. Sq annulus with 25 sks cement. Max pres 400 psig. Shut in at 200 psig.

5. Sq 5 1/2" casing w/150 sks cement w/1 sk hulls. Max pressure 900 psig. Shut in at 700 psig.

Remarks: Cemented by B. J. Services

(If additional description is necessary, use BACK of this form.)

I (did / did not) observe this plugging.

INVOICED

DATE 6-5-90

INV. NO. 28330

Signed *Marion J. Schmidt*
(TECHNICIAN)

Marion J. Schmidt
FORM CP-2/3
Rev. 01-84