

7-25 15-135-20714-0000

To: 1 070701  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

API NUMBER 15-Drill Completion Date 11/16/72

SE SW SE, SEC. 12, T 18 S, R 24 W/E  
330 feet from S section line  
1650 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 5131

Lease Name Leiker Well # 3

Operator: Thunderbird Drilling, Inc.  
Name & Address P.O. Box 97  
Ellinwood, KS 67526

County Ness 141.31

Well Total Depth 4348 feet

Conductor Pipe: Size \_\_\_\_\_ feet

Surface Casing: Size 8 5/8 feet 350

Abandoned Oil Well  Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well \_\_\_\_\_ D&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor Thunderbird Drilling, Inc. License Number 5131

Address P.O. Box 97, Ellinwood, KS 67526

Company to plug at: Hour: 2:30 p.m. Day: 25 Month: 7 Year: 19 89

Plugging proposal received from Clarence Barta

(company name) Thunderbird Drilling, Inc. (phone) 316-564-2577

were: 5 1/2" at 4348' PBD 4347' Perfs at 4340-47' Port Collar at 1595', cemented to 0'  
1st plug pump 4 sx hulls, and 200 sx ATL cement down 5 1/2".

Plugging Proposal Received by Dan Goodrow (TECHNICIAN)

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 3:30 p.m. Day: 25 Month: 7 Year: 19 89

ACTUAL PLUGGING REPORT 1st plug pumped 400 lbs. hulls, and 200 sx ATL cement down 5 1/2",  
Maximum pressure 800 psi and shut in 200 psi.  
8 5/8" would not take, pressured to 500 psi.

RECEIVED  
STATE CORPORATION COMMISSION  
AUG - 1 1989  
8-1-89  
CONSERVATION DIVISION  
Wichita, Kansas

Remarks: Used ATL cement by Allied. No casing recovery.  
(if additional description is necessary, use BACK of this form.)

INVOICED

DATE 8-4-89  
INV. NO. 25539

Signed Dan Goodrow (TECHNICIAN)